

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
1	<p>Multi-Unit Residential Project at 141 Jefferson, 180/186 Constitution Drive (Menlo Uptown) 473-unit housing project which spans 4.83 acres, 427 rental multi-family units, 46 for-sale townhomes and 71 affordable housing units.</p> <p>Owner: Greystar</p> <p>City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749</p> <p>City of Menlo Park Inspector: Mel Yambao (925) 980-7485</p> <p>Contractor: Greystar Renato Carlos – Superintendent (408) 398-7411 Terry Tennyson – Superintendent (209) 489-5975</p>	<ul style="list-style-type: none"> • Contractor is scheduled to continue on-site building construction and off-site material delivery/hauling/handling using Jefferson Drive • Contractor is scheduled to continue the installation of bio-retention basins, irrigation/landscape along Jefferson Drive. • Contractor is scheduled to continue sanitary sewer repair and restoration along Jefferson Drive. • Contractor is expected to undertake asphalt pavement restoration, grind and overlay along Jefferson Drive (project frontage to Chrysler Drive). 	<p>Major traffic impact due to lane closure, material deliveries and exit/entry access during 7AM – 4PM operation along Jefferson Drive.</p> <p>Contractor shall provide traffic control approved by City.</p> <p>Greystar to coordinate work activities affecting traffic route with Meta, Tide Academy, Portal, Pumping Station and nearby businesses.</p>

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
2	<p>Haven Avenue Street Improvement Project: Work includes installation of sidewalks, landscaping, asphalt resurfacing, and striping along Haven Avenue from Marsh Road to the Atherton Channel. The project also includes a pedestrian bridge and intersection upgrades at Marsh Road (including new signals and curb ramps).</p>	<ul style="list-style-type: none"> • Relocation of sewer and water lines are ongoing in front of the Menlo-Atherton Storage. • Pedestrian bridge fabrication is on-going. • City will remain vigilant of any BMP and erosion control issues during this time. 	<p>Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM</p>
	<p>City Project Manager: Michael Fu (650) 330-6706</p> <p>City Engineering Inspector: Holani Vaka (650) 330-6753</p> <p>Contractor: McGuire and Hester Brian Thompson, Project Manager (510) 632-7676</p>		

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
3	<p>Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits from the City Limit on Florence St. at Marsh Rd. to Willow Rd. near Durham via Marsh, Bay and Willow Rd's.</p> <p>Owner: IIG Group, LLC</p> <p>City Project Facilitator: Jason Santos (650) 330-6715</p> <p>City Engineering Inspector: René Morales (650) 330-6746</p> <p>Contractor: Elite Underground Inc. (951) 217-5529</p>	<ul style="list-style-type: none"> Construction is underway 	<p>Project is paused while permitting issues are resolved for the portion that will cross the railroad at Marsh Rd.</p>

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
4	<p>Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Middlefield Rd. from Willow Rd. into the City of Palo Alto.</p> <p>Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com</p> <p>City Project Manager: Jason Santos (650) 330-6715</p> <p>City Engineering Inspector: René Morales (650) 330-6746</p> <p>Contractor: NorthBay Construction and Engineering</p>	<ul style="list-style-type: none"> Construction is underway 	<p>Project is paused while permitting issues are resolved for the portion that will cross below the creek, and into Palo Alto.</p>

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
5	<p>Chrysler Stormwater Pump Station Improvements Project Contract Documents</p> <p>The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, engine-generator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs,</p>	<ul style="list-style-type: none"> Excavation and installation of waters taking place. 	<p>Minor traffic impact expected during operation – truck/equipment exit/entering the site.</p>
	<p>Owner: City of Menlo Park</p> <p>City Project Engineer: Mitchell Supan (650)330-6756</p> <p>City Engineering Inspector: Holani Vaka (650) 330-6753</p> <p>Contractor: APEC</p>		

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
6	<p>WBSD Bayfront Project: This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related off-site/on-site improvements.</p>	<ul style="list-style-type: none"> Contractor is scheduled to continue the removal and replacement of sanitary sewer main and SS manholes crossing Bayfront Park entry/exit. Contractor is allowed to continue requested nightwork operation. Bayfront gate shall be open to public during daytime. 	<p>Major traffic impact due to occasional shifting of travel lane (entry/exit at Bayfront Park during nightwork operation. Contractor shall provide traffic control approved by City and Caltrans. Ranger Construction to coordinate work activities affecting traffic route with City's Park Supervisor, and users of Park facilities.</p>
	<p>Owner: West Bay Sanitary District</p> <p>WBSD Inspector: George Sanchez (650) 477-6425</p> <p>City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 René Morales (650) 330-6746</p> <p>City of Menlo Park Inspector: Mel Yambao (925) 980-7485</p> <p>Contractor: Ranger Construction</p>		

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
7	<p>CITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT: In general, the project consists of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.</p>	<ul style="list-style-type: none"> No work is scheduled at this time 	<p>No traffic impact is expected.</p>
	<p>Owner: City of Menlo Park</p> <p>City Project Engineer: Mitchell Supan (650)330-6756</p> <p>City Engineering Inspector: Holani Vaka (650) 330-6753</p> <p>Contractor: Catos General Engineering (510) 397-2677</p>		

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
8	<p>Multi Story Commercial Building for Lot 3 North located at 1305 O'Brien Drive: The scope of work includes the off-site improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O'Brien Drive, Adams Drive and Adams Court.</p> <p>Owner: Tarlton</p> <p>City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749</p> <p>City of Menlo Park Inspector: Mel Yambao (925) 980-7485</p> <p>Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354</p>	<ul style="list-style-type: none"> Contractor is scheduled to continue on-site building construction and off-site material deliveries using Adams Court and Adams Drive. Contractor is scheduled to continue water upgrades along Adams Drive and Adams Court frontages. Storage tanks are allowed to be installed along Adams Drive for dewatering operation during trench works. 	<p>Major traffic impact due to lane closure, entry/exit of deliveries along Adams Drive and Adams Court. Contractor shall install and maintain temporary pathway along O'Brien Drive and Casey Court. Contractor shall provide traffic control approved by City as needed.</p>

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
9	<p>PG&E Betterment Work along Independence Drive. Work entails the replacement of local-loop with main line from Chrysler/Independence to provide service for 110 Constitution and 115 Independence</p> <p>Owner: PG&E Jason Kwan/Bockee Saleh</p> <p>City Project Facilitator: Jason Santos (650) 330-6715 Rambod Hakhamaneshi (650) 330-6759</p> <p>City Engineering Inspector: René Morales (650) 330-6746 Mel Yambao (925) 980-7485</p>	<ul style="list-style-type: none"> Work is substantially completed. Remaining concrete work restoration along Independence (west of Menlo Portal frontage) shall be scheduled prior to building occupancy. 	<p>No traffic impact is expected.</p>

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
10	<p>Mixed Used Building at 115 El Camino Real This project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue.</p>	<ul style="list-style-type: none"> • Contractor is scheduled to continue on-site construction. • Contractor continues coordination and applying permit for utility services (CalWater, WBSD and PG&E) along Harvard and Alto Lane frontage. 	<p>Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.</p>
	<p>City Project Engineer: Rambod Hakhamaneshi (650) 330-6759</p> <p>City Engineering Inspector: René Morales (650) 330-6746</p> <p>Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077</p>		

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
11	<p>SF Creek Stabilization Project: The project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy season</p>	<ul style="list-style-type: none"> Throughout the winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the San Francisquito Creek Bank Stabilization Project page. Contractor is scheduled to begin mobilization for the full project in Spring/Early Summer 2024. 	No traffic impact at this time.
	<p>Owner: Peninsula Corridor Joint Powers Board</p> <p>City Project Engineer: Mitchell Supan (650)330-6756</p> <p>City Engineering Inspector: Holani Vaka (650) 330-6753</p> <p>Contractor: Caltrans</p>		

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
12	<p>Willow Oaks and Burgess Parks Improvement Project : This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines.</p>	<ul style="list-style-type: none"> Contractor at Willow Oaks Park, continue to complete the playground rubber surfacing, concrete pathways, fencing, landscaping & irrigation. Burgess Park is completed and opened to public. 	<p>Willow Oaks Park; parking lot(s), tennis courts, basketball courts, playground & dog park, is temporarily closed for construction improvements until June 30, 2024.</p> <p>The only Access to Building Kidz PreSchool is from Gilbert Ave.</p> <p>Burgess Park new playground area will be opened to public on Saturday June 1, 2024.</p> <p>Contractor shall provide safe traffic control plans and detour guide signs for pedestrians per City approved plans.</p>
	<p>Owner: City of Menlo Park.</p> <p>City Project Manager: Holani Vaka (650)330-6753</p> <p>City Engineering Inspector: Holani Vaka</p> <p>Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065</p>		

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
13	<p>Multi-Unit Residential Project at 115 Independence, 104/110 Constitution Drive (Menlo Portal) 320 rental multi-family apartment units along with 35,000 square feet of non-residential area spanning 3.2 acres</p> <p>Owner: Greystar</p> <p>City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749</p> <p>City of Menlo Park Inspector: Mel Yambao (925) 980-7485</p> <p>Contractor: Greystar Andrew Sagucio - Superintendent (408) 655-5928</p>	<ul style="list-style-type: none"> Contractor is scheduled to continue on-site construction. Contractor is scheduled to continue the installation of concrete sidewalk driveway, EVA, irrigation/landscape along Independence Drive frontage. Contractor will continue finalizing the requirements for requested TCO for Building A. 	<p>Minor traffic impact due to lane closure during 7AM – 4:00PM operation along Independence Drive. Contractor shall provide traffic control and detour guide signs approved by City.</p> <p>Greystar to coordinate work activities with Meta and nearby businesses.</p>

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
14	<p>Watermain Replacement Project along Continental Drive</p> <p>The scope of work on Continental Drive between Tioga Drive and Monte Rosa Drive includes abandoning and filling existing 12-inch asbestos cement pipe (ACP) water mains and installing 2,170 linear feet of 12-inch high-density polyethylene (HDPE) water main, 33 residential services, 790 linear feet of 1-inch HDPE, 145 linear feet of 6-inch HDPE, and five fire hydrants. The scope includes restoration, asphalt pavement and other incidentals.</p> <hr/> <p>Owner: City of Menlo Park</p> <p>City of Menlo Park Project Manager: Scott Jaw (650) 330-6694</p> <p>City of Menlo Park Inspector: Mel Yambao (925) 980-7485</p> <p>Contractor: Casey Construction Gerry McGrillen – Project Manager (650) 222-4455</p>	<ul style="list-style-type: none"> Contractor is scheduled to continue the installation of watermain and services system along Continental Drive (from Monte Rosa to Tioga). On-progress. 	<p>Major traffic impact due to road closure during 8AM – 5PM operation along Continental Drive. Residents in the area should be allowed/guided in exiting/entering from their driveways. Contractor shall provide traffic control and detour guide signs approved by City.</p>

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
15	<p>Ravenswood Ave Street Resurfacing Project: The project is located along Ravenswood Avenue from El Camino Real to Laurel Street. The scope of work generally includes installing asphalt dig-outs, milling and overlaying the street with a top layer of asphalt, and installing new medians, curb ramps, and signing and striping.</p> <p>Owner: City of Menlo Park</p> <p>City Project Engineer: Mitchell Supan (650)330-6756</p> <p>City Engineering Inspector: Holani Vaka (650) 330-6753</p> <p>Contractor: Radius Earthwork Inc.</p>	<ul style="list-style-type: none"> No work is scheduled at this time 	<p>No traffic impact at this time..</p>
16	<p>Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto.</p> <p>Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com</p> <p>City Project Manager: Jason Santos (650) 330-6715</p> <p>City Engineering Inspector: René Morales (650) 330-6746</p> <p>Contractor: Ghita Underground Engineering, Inc.</p>	<ul style="list-style-type: none"> Construction is underway 	<p>No Construction traffic delays are expected during nighttime weekday construction hours of 8PM to 5AM.</p> <p>Reduction of vehicle speed on Sand Hill Rd. Eastbound after Branner Dr. is recommended due to rough road conditions.</p>

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
17	<p>Point Repair Project along various locations</p> <p>The project is being undertaken by West Bay Sanitary District (WBSD) along various location with City of Menlo Park. The scope of work includes replacement of sanitary sewer main (manholes and Piping) and restoration works along the following locations:</p> <ol style="list-style-type: none"> 1. South Perimeter Road 2. Marcussen Drive 3. Woodland Avenue 4. Burgess Drive 5. East Creek Drive 6. Noel Drive 7. Mills Street/Mills Court 8. Santa Cruz Avenue 9. Laurel Street/Laurel Place 	<ul style="list-style-type: none"> • Contractor is scheduled for the slurry seal with the following location and dates: <p style="margin-left: 20px;">June 12 - Santa Cruz Ave (NB Only)</p> <p style="margin-left: 20px;">June 13 - Marcussen Drive; Woodland Avenue; Mills St.; Mills Court</p> <p style="margin-left: 20px;">June 14 – Noel Dr.; East Creek Dr.; Burgess Drive (NB Only)</p> • Then, thermoplastic striping follows. 	<p>Major traffic impact during slurry seal application/curing. Traffic control shall be provided by Contractor.</p>
	<p>Owner: West Bay Sanitary District</p> <p>WBSD Inspector: George Sanchez (650) 477-6425</p> <p>City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 René Morales (650) 330-6746</p> <p>City of Menlo Park Inspector: Mel Yambao (925) 980-7485</p> <p>Contractor: Casey Construction Gerry McGrillen – Project Manager (650) 222-4455</p>		

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
18	<p>Watermain Replacement Project along O'Brien Drive</p> <p>The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/others) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals.</p> <p>Owner: City of Menlo Park</p> <p>City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749</p> <p>City of Menlo Park Inspector: Mel Yambao (925) 980-7485</p> <p>Contractor: Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760-1441</p>	<ul style="list-style-type: none"> Contractor is scheduled to monitor and maintain installed CMS board along Willow Road and O'Brien Drive. Contractor is scheduled for the installation of new watermain system at Willow Road Caltrans ROW (nightwork). 	<p>Major traffic impact (nightwork) due to lane closure during operation along Willow Road. Contractor shall provide traffic control and detour guide signs approved by Caltrans and City.</p>

Menlo Park Construction News Update June 7, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.

#	Project Description	Status	Significant Impacts
19	<p>Signal Outage at Willow Road and Newbridge Street: June 16-17</p> <p>Signal equipment upgrade</p>	<ul style="list-style-type: none"> Signal at Willow Road and Newbridge St will be out from Sunday (June 16th) at approximately 9pm until Monday (June 17) at approximately 1pm 	<p>Major traffic impacts due to the intersection operating as a four-way stop during the signal outage</p>
	<p>Owner: Caltrans</p> <p>City Project Engineer: Kevin Chen (650) 330-6748</p> <p>City Engineering Inspector: Holani Vaka (650) 330-6753</p> <p>Contractor: Beals Martin, Seth Brum (650) 556-5888</p>		