The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Santa Cruz Avenue and Alameda De Las Pulgas Improvement Project	Construction on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue is underway.	Moderate impact due to sidewalk demolition on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue.
	The project scope includes:  Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue: Enhance existing sidewalk and bicycle lanes by reducing this section down to one vehicle lane per direction with a two-way center left turn lane.  Santa Cruz Avenue from Alameda de las Pulgas to Sand Hill Road: Enhance existing sidewalk and add new bicycle lanes by removing one of the two southbound vehicular lanes.	https://www.smcgov.org/publicworks/santa-cruz-avenue-and-alameda-de-las-pulgas-improvement-project	
1	Owner: San Mateo County  San Mateo County Project Manager: Leo Chow (650) 399-6415  City Of Menlo Park Project Manager: Rich Angulo (650) 330-6771  Contractor: RK Engineering Tom Tierney – Project Engineer (415) 420-9993		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Haven Avenue Street Improvement Project:  Work includes installation of sidewalks, landscaping, asphalt resurfacing, and striping along Haven Avenue from Marsh Road to the Atherton Channel. The project also includes a pedestrian bridge and intersection upgrades at Marsh Road (including new signals and curb ramps).	<ul> <li>Contractor has completed all concrete &amp; PCC scope of work on this project and bridge will be opened to public.</li> <li>Sub contractor – Columbia Electric will schedule to complete the remainder of electrical works per plans.</li> <li>City and contractor will continue working on identifying the punchlist items.</li> <li>City will remain vigilant City will remain vigilant of any BMP and erosion control issues during this time.</li> </ul>	Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM
	City Project Manager: Michael Fu (650) 330-6706		
2	City Engineering Inspector: Holani Vaka (650) 330-6753		
	Contractor: McGuire and Hester Brian Thompson, Project Manager (510) 632-7676		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project:  Work entails the installation of, via directional boring method, telecommunications conduits from the City Limit on Florence St. at Marsh Rd. to Willow Rd. near Durham via Marsh, Bay and Willow Rd's.	Project is substantially complete.	No traffic impacts expected
3	Owner: IIG Group, LLC  City Project Facilitator: Jason Santos (650) 330-6715  City Engineering Inspector: Wilson Radford (650) 330-6742  Contractor: Elite Underground Inc. (951) 217-5529		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project:  Work entails the installation of, via directional boring method, telecommunications conduits along Middlefield Rd. from Willow Rd. into the City of Palo Alto.	Project is substantially complete.	No traffic impacts expected
4	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com		
	City Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: René Morales (650) 330-6746  Contractor: NorthBay Construction and Engineering		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
"	Chrysler Stormwater Pump Station Improvements Project Contract Documents	Prep and pour concrete for pump station deck, beams, and pump station walls.	Minor traffic impact expected during operation – truck/equipment exit/entering the site.
	The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, enginegenerator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs,		
	Owner: City of Menlo Park		
5	City Project Engineer: Mitchell Supan (650)330-6756		
	City Engineering Inspector: Holani Vaka (650) 330-6753		
	Contractor: APEC		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	WBSD Bayfront Project:  This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related offsite/on-site improvements.	<ul> <li>Contractor is scheduled to finalize remaining SSMH and removal of temporary by-pass at Bayfront Park entry/exit. Remaining material delivery is expected by May 2025.</li> <li>Contractor to monitor and maintain pedestrian access safely open to public.</li> </ul>	Minor traffic impact due to occasional construction activities (entry/exit at Bayfront Park) during operation. Contractor shall provide traffic control approved by City and Caltrans. Ranger Construction to coordinate work activities affecting traffic route with City's Park Supervisor, and users of Park facilities.
6	Owner: West Bay Sanitary District  WBSD Inspector: George Sanchez (650) 477-6425  City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 Wilson Radford (650) 330-6742  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Ranger Construction		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	CITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT:  In general, the project consists of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.	No work is scheduled at this time	No traffic impact is expected.
7	Owner: City of Menlo Park  City Project Engineer: Jordan Chu (650) 330-6782  City Engineering Inspector: Holani Vaka (650) 330-6753  Contractor: Catos General Engineering (510) 397-2677		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
#	Multi Story Commercial Building for Lot 3 North located at 1305 O'Brien Drive:  The scope of work includes the off-site improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court.  Owner: Tarlton  City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor:	Contractor is scheduled to continue on-site building construction and off-site material deliveries using Adams Court and Adams Drive. Contractor is scheduled to continue the installation of storm drainage system on-site. Contractor is being continuously monitored for compliance to the monthly SWPPP site review until April 2025. Contractor is scheduled to undertakes off-site improvements fronting along Adams Drive from O 'Brien Drive as part of the Off-Site Improvement project. Contractor is schedule to undertake the installation of concrete curb and gutter along Adams Drive and Adams Court project frontages.	Major traffic impact due to lane closure, temporary fence adjustment, construction activities, entry/exit of deliveries along Adams Drive and Adams Court. Contractor shall install and maintain temporary pedestrian pathway along O'Brien Drive and Casey Court. Contractor shall provide traffic control approved by City as needed.
	BNBuilders Matt Hemmis (Superintendent) (831) 419-4354		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Automated Meter Infrastructure (AMI) Project  The AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time.  For more information and an installation schedule, visit	Meter upgrades are continuing in the Willows area. A door hanger will be placed on the customer's door after work has been completed.	No traffic impact at this time.  Meter replacement will require temporary water service interruption (no more than one hour).  Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly.
9	Owner: City of Menlo Park  City Project Engineer: Scott Jaw (650) 330-6694  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Concord Utility Services Garry Pesavento – Project Manager (951) 757-2597		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Mixed Used Building at 115 El Camino Real  This project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue.	<ul> <li>Contractor is scheduled to continue on-site construction.</li> <li>Contractor continues coordination and applying permit for utility services (CalWater, WBSD and PG&amp;E) along Harvard and Alto Lane frontage.</li> </ul>	Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.
10	City Project Engineer: Rambod Hakhamaneshi (650) 330-6759  City Engineering Inspector: Wilson Radford (650) 330-6742  Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	SF Creek Stabilization Project  The project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy season	<ul> <li>Contractor is collecting federal permits to begin mobilization for the full restoration project Construction is expected to continue in Spring/Early Summer 2026.</li> <li>Throughout the coming winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the San Francisquito Creek Bank Stabilization Project page.</li> </ul>	No traffic impact at this time.
11	Owner: Peninsula Corridor Joint Powers Board  City Project Engineer: Mitchell Supan (650)330-6756  City Engineering Inspector: Holani Vaka (650) 330-6753  Contractor: Caltrans		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
12	Willow Oaks and Burgess Parks Improvement Project:  This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines.  Owner: City Project Manager: Holani Vaka (650)330-6753  City Engineering Inspector: Holani Vaka  Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065	Burgess Park is completed and opened to public.     Willow Oaks Park is completed and opened to public	No traffic impact at this time.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi-Unit Residential Project at 115 Independence, 104/110 Constitution Drive (Menlo Portal) 320 rental multi-family apartment units along with 35,000 square feet of non-residential area spanning 3.2 acres	Contractor is expected to finalize submittals for Final Engineering Inspection for Building A along Constitution and Building B along Independence.	No traffic impact at this time.
	Owner: Greystar		
13	City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485		
	Contractor: Greystar Andrew Sagucio - Superintendent (408) 655-5928		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Watermain Replacement Project along Continental Drive  The scope of work on Continental Drive between Tioga Drive and Monte Rosa Drive includes abandoning and filling existing 12-inch asbestos cement pipe (ACP) water mains and installing 2,170 linear feet of 12- inch high-density polyethylene (HDPE) water main, 33 residential services, 790 linear feet of 1-inch HDPE, 145 linear feet of 6-inch HDPE, and five fire hydrants. The scope includes restoration, asphalt pavement and other incidentals.	Contractor is scheduled to undertakes asphalt pavement digout restoration, services trench restoration (parking strip), grind & overlay operation, raising of manholes/valves/monuments and stripping along Continental Drive from north of Tioga to Monte Rosa.	Major traffic impact due to road closur during 8AM – 5PM operation. Contractor shall provide traffic control approved by City.
4	Owner: City of Menlo Park  City of Menlo Park Project Manager: Scott Jaw (650) 330-6694  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Casey Construction Gerry McGrillen – Project Manager (650) 222-4455		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

ermountain Infrastructure oup-Menlo Park Infrastructure per Project:  ork entails the installation of, via ectional boring method, ecommunications conduits along and Hill Rd. from the western City hit into the City of Palo Alto.	Construction is substantially complete.	No Construction traffic delays are expected
ectional boring method, ecommunications conduits along nd Hill Rd. from the western City		
vner: an de Long Project Manager ermountain Infrastructure Group, C one: 213.949.1848 an.delong@intermountainig.com		
y Project Manager: son Santos (650) 330-6715		
son Radford (650) 330-6742  ntractor: Ghita Underground gineering, Inc.		
	an de Long Project Manager ermountain Infrastructure Group, Done: 213.949.1848 an.delong@intermountainig.com  y Project Manager: con Santos (650) 330-6715  y Engineering Inspector: son Radford (650) 330-6742  intractor: Ghita Underground	an de Long Project Manager ermountain Infrastructure Group, Cone: 213.949.1848 an.delong@intermountainig.com  y Project Manager: con Santos (650) 330-6715  y Engineering Inspector: son Radford (650) 330-6742  intractor: Ghita Underground

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/bthers) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals.  16  Owner: City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749  City of Menlo Park Inspector: Mel Yambao (925) 980-7485	#	Project Description	Status	Significant Impacts
City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749  City of Menlo Park Inspector: Mel Yambao (925) 980-7485	16	Project along O'Brien Drive  The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/others) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals.	the installation of watermain and water services including testing, chlorination, flushing, temporary asphalt patching and concrete restoration along and crossing O 'Brien Drive (Willow Road to	closure/adjustment during operation along O 'Brien Drive. Contractor shall provide traffic control and detour guide
Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760- 1441		City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760-		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

2024 CITY WIDE SLURRY SEAL PROJECT	This project is substantially	There is no traffic impact at this time.
The project includes installation of slurry seal across twenty-four (24) base bid and four (4) bid alternate streets. The scope of work generally includes slurry reconstruction at each project location. The work also includes, but is not limited to installation of asphalt dig-outs, crack sealing, sidewalk, valley gutter, curb and gutters, ADA curb ramp, speed tables, signing and striping, tree root repairs, and utility cover protection.	complete. Scheduled a final walkthrough with City & Contractor. City awaits a final invoice from contractor, for City to review and Issue a Final Progress Payment before Retention.	
Owner: City of Menlo Park  City of Menlo Park Project Manager: Michael Fu (650) 330-6706		
City Engineering Inspector: Holani Vaka (650)330-6753  Contractor: VSS International, Inc. Michael Koenig (916)373-1500		
	of slurry seal across twenty-four (24) base bid and four (4) bid alternate streets. The scope of work generally includes slurry reconstruction at each project location. The work also includes, but is not limited to installation of asphalt dig-outs, crack sealing, sidewalk, valley gutter, curb and gutters, ADA curb ramp, speed tables, signing and striping, tree root repairs, and utility cover protection.  Owner: City of Menlo Park Project Manager: Michael Fu (650) 330-6706  City Engineering Inspector: Holani Vaka (650)330-6753  Contractor: VSS International, Inc.	The project includes installation of slurry seal across twenty-four (24) base bid and four (4) bid alternate streets. The scope of work generally includes slurry reconstruction at each project location. The work also includes, but is not limited to installation of asphalt dig-outs, crack sealing, sidewalk, valley gutter, curb and gutters, ADA curb ramp, speed tables, signing and striping, tree root repairs, and utility cover protection.   City of Menlo Park Project Manager: Michael Fu (650) 330-6706  City Engineering Inspector: Holani Vaka (650)330-6753  Contractor: VSS International, Inc.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#		Status	Significant Impacts
18	West Bay Sanitary District – Point Repair Project Phase II  The project includes removal and replacement of existing sewer mains at various locations within the City. The scope of work generally includes open cut and pipe bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.  Owner: West Bay Sanitary District (WBSD)  WBSD Inspector: George Sanchez (650) 477-6425  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: Casey Construction Inc. Brenden Casey (650)369-1876	<ul> <li>Construction of the various sewer mains are underway. Coordination with the City is required for mobilization from site to site. Notification of work will be provided by the Contractor prior to the start of work.</li> <li>The following streets will have sewer main replacement work: Schedules of each location is subject to change.</li> <li>Van Buren Road</li> <li>Nova Lane</li> <li>Robin Way</li> <li>Spruce Avenue</li> <li>Felton Drive</li> <li>Arden Drive</li> <li>Pine Street</li> <li>Laurel Street</li> <li>Alma Lane</li> <li>Mielke Drive</li> <li>El Camino Real</li> <li>Live Oak Avenue</li> <li>Roble Avenue</li> <li>Blake Street</li> <li>Waverly Street</li> <li>Sherwood Way</li> <li>East Creek Drive</li> <li>Claremont Way</li> <li>Loma Prieta Lane</li> <li>Monte Rosa Drive</li> </ul> Pavement restorative work for each site are to be scheduled at a later date. Notification of work will be provided by the Contractor prior to the start of work.	Major/Minor traffic impacts due to lane closures during 8AM – 5PM operation within construction footprint during tie-in connection operation/activities.  Contractor shall provide traffic control approved by City. Traffic disturbances vary from site to site.

### Menlo Park Construction News Update December 18, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Flease	unect any construction inquiries to t	he assigned inspectors for immediate atter	nion or contact the project engineer.
#	Project Description	Status	Significant Impacts
	California Water Service – Live Oak Avenue, Roble Avenue, and Lee Drive  The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Live Oak Avenue, Roble Avenue, and Lee Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	<ul> <li>Construction of the water mains are underway along Live Oak Avenue and Roble Avenue.</li> <li>Pavement restorative work for Live Oak Avenue is underway. Work on Live Oak is anticipated to continue through 10/29.</li> </ul>	Major/Minor traffic impacts due to lane closure during 8AM – 5PM operation around El Camino Real, University Drive, Live Oak Avenue, and Roble Avenue during tie-in connection operation/activities. Contractor shall provide traffic control approved by City.
19	Owner: California Water Service  Cal Water Service Project Manager Erik Martin (650) 854-5454  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: West Valley Construction John Healy (408)371-5510		

#### Menlo Park Construction News Update December 18, 2024

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Citywide Re-Roofing On-Call Services  The project includes removal and replacement of the existing roof for specified buildings along city hall	Re-roofing of the Menlo Park Main Library will begin on November 4th and should take 5 weeks to complete. The library will remain open and accessible to the public at this time. For addition information, please check the City website here.	Minor traffic impacts expected during this operation due to vehicles removing the old roof and delivering new materials.
20	Owner: City of Menlo Park City of Menlo Park Project Manager: Mitchell Supan (650) 330-6756 City Engineering Inspector: Menlo Park Building Department Contractor: San Francisco Roofing Services Inc.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	IIG Fiber Infrastructure Project  Proposed Underground work along Sandhill Road Road, Santa Cruz Avenue, and Junipero Serra Boulevard	<ul> <li>Contractor is currently in City Right-of-Way (ROW) performing sidewalk improvements along Bay Road related to the Flood Park project</li> <li>The main park entrance will be open every day from 8 a.m. to 5 p.m. Drivers are asked to park in the back portion of the parking lot that is close to a walking path and maps showing the location of open facilities. The pedestrian and bike gate at Iris Lane will also be open. Parking is free.</li> </ul>	Major traffic impact due to lane closure/adjustment during operation along Bay Road. Approved working hours of 9 AM to 3 PM. Contractor shall provide traffic control and detour guide signs approved by City.
21	Owner: Intermountain Infrastructure Group (IIG) (925) 247-4227  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: Solcom (510) 940-2490		