The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Santa Cruz Avenue and Alameda De Las Pulgas Improvement Project	Construction on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue is underway.	Moderate impact due to sidewalk demolition on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue.
Alameda d Avy Avenue: E sidewalk a reducing th one vehicle with a two- lane.  Santa Cruz Alameda d Sand Hill F existing sid bicycle lan of the two	The project scope includes:  Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue: Enhance existing sidewalk and bicycle lanes by reducing this section down to one vehicle lane per direction with a two-way center left turn lane.  Santa Cruz Avenue from Alameda de las Pulgas to Sand Hill Road: Enhance existing sidewalk and add new bicycle lanes by removing one of the two southbound vehicular lanes.	https://www.smcgov.org/publicworks/santa-cruz-avenue-and-alameda-de-las-pulgas-improvement-project	demolition on Alameda de las Pulgas from
1	Owner: San Mateo County  San Mateo County Project Manager: Leo Chow (650) 399-6415  City Of Menlo Park Project Manager: Rich Angulo (650) 330-6771  Contractor: RK Engineering Tom Tierney – Project Engineer (415) 420-9993		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi-Unit Residential Project at 141 Jefferson, 180/186 Constitution Drive (Menlo Uptown)  473-unit housing project which spans 4.83 acres, 427 rental multi-family units, 46 for-sale townhomes and 71 affordable housing units.	Contractor is scheduled to continue the finalization of submittals for Final Engineering Inspection for Building A fronting Constitution Drive and Building B fronting Jefferson Drive.     Contractor is being monitored for compliance to the monthly SWPPP site review from October 2024 to April 2025	No traffic impact expected.
2	Owner: Greystar  City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Greystar Renato Carlos – Superintendent (408) 398-7411 Terry Tennyson – Superintendent (209) 489-5975		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

# Project	Description	Status	Significant Impacts
Work in sidewa resurfa Haven Road to The property interse	Avenue Street vement Project: Includes installation of alks, landscaping, asphalt acing, and striping along Avenue from Marsh to the Atherton Channel. Oject also includes a rian bridge and action upgrades at Marsh including new signals and amps).	<ul> <li>Contractor will tentatively perform striping at the newly paved Haven Ave per approved cat-tracking &amp; striping plans.</li> <li>Contractor to schedule &amp; perform the new traffic signal pole/lights installation per plans.</li> <li>City will remain vigilant of any BMP and erosion control issues during this time.</li> </ul>	Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM
3 City En Holani Contra McGuin Brian T Manag	re and Hester Thompson, Project		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project:	Project is substantially complete.	No traffic impacts expected
	Work entails the installation of, via directional boring method, telecommunications conduits from the City Limit on Florence St. at Marsh Rd. to Willow Rd. near Durham via Marsh, Bay and Willow Rd's.		
	Owner: IIG Group, LLC		
4	City Project Facilitator: Jason Santos (650) 330-6715		
	City Engineering Inspector: René Morales (650) 330-6746		
	Contractor: Elite Underground Inc. (951) 217-5529		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project:	Project is substantially complete.	No traffic impacts expected
	Work entails the installation of, via directional boring method, telecommunications conduits along Middlefield Rd. from Willow Rd. into the City of Palo Alto.		
5	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com		
	City Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector:		
	René Morales (650) 330-6746  Contractor: NorthBay Construction and Engineering		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Chrysler Stormwater Pump Station Improvements Project Contract Documents  • Excavation and installation of walers taking place.	Minor traffic impact expected during operation – truck/equipment
The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, enginegenerator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs,    Owner:	exit/entering the site.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	WBSD Bayfront Project:  This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related off-site/on-site improvements.	Contractor is scheduled to finalize striping and restoration affected by the replacement of sanitary sewer main crossing at Bayfront Park entry/exit.	Minor traffic impact due to occasional construction activities (entry/exit at Bayfront Park) during operation. Contractor shall provide traffic control approved by City and Caltrans. Ranger Construction to coordinate work activities affecting traffic route with City's Park Supervisor, and users of Park facilities.
7	Owner: West Bay Sanitary District  WBSD Inspector: George Sanchez (650) 477-6425  City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 René Morales (650) 330-6746  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Ranger Construction		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	CITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT:	No work is scheduled at this time	No traffic impact is expected.
	In general, the project consists of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.		
	Owner: City of Menlo Park		
8	City Project Engineer: Mitchell Supan (650)330-6756		
	City Engineering Inspector: Holani Vaka (650) 330-6753		
	Contractor: Catos General Engineering (510) 397-2677		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi Story Commercial Building for Lot 3 North located at 1305 O'Brien Drive:  The scope of work includes the off-site improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court.	<ul> <li>Contractor is scheduled to continue on-site building construction and off-site material deliveries using Adams Court and Adams Drive.</li> <li>Contractor is scheduled to continue the installation and restoration of storm drainage system along Adams Drive.</li> <li>Contractor is scheduled to continue the installation of AT&amp;T communication system along Adams Drive per issued encroachment permit.</li> <li>Contractor is expected to remove north tower crane on 10/19 and west tower crane on 10/26.</li> <li>Contractor is being monitored for compliance to the monthly SWPPP</li> </ul>	Major traffic impact due to lane closure, construction activities, entry/exit of deliveries along Adams Drive and Adams Court. Contractor shall install and maintain temporary pedestrian pathway along O'Brien Drive and Casey Court. Contractor shall provide traffic control approved by City as needed.
9	Owner: Tarlton  City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749	site review from October 2024 to April 2025.	
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Automated Meter Infrastructure (AMI) Project  The AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time.  For more information and an installation schedule, visit	Meter upgrades are continuing in the Willows area. A door hanger will be placed on the customer's door after work has been completed	No traffic impact at this time.  Meter replacement will require temporary water service interruption (no more than one hour).  Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly.
10	Owner: City of Menlo Park  City Project Engineer: Scott Jaw (650) 330-6694  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Concord Utility Services Garry Pesavento – Project Manager (951) 757-2597		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Mixed Used Building at 115 El Camino Real  This project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue.	<ul> <li>Contractor is scheduled to continue on-site construction.</li> <li>Contractor continues coordination and applying permit for utility services (CalWater, WBSD and PG&amp;E) along Harvard and Alto Lane frontage.</li> </ul>	Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.
11	City Project Engineer: Rambod Hakhamaneshi (650) 330-6759  City Engineering Inspector: René Morales (650) 330-6746  Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	SF Creek Stabilization Project  The project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy season	<ul> <li>Throughout the winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the San Francisquito Creek Bank Stabilization Project page.</li> <li>Contractor is scheduled to begin mobilization for the full project in Spring/Early Summer 2024.</li> </ul>	No traffic impact at this time.
12	Owner: Peninsula Corridor Joint Powers Board  City Project Engineer: Mitchell Supan (650)330-6756  City Engineering Inspector: Holani Vaka (650) 330-6753  Contractor: Caltrans		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

	Project Description  Status  Status  Significant Impacts		
13	Willow Oaks and Burgess Parks Improvement Project:  This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines.	Burgess Park is completed and opened to public. Willow Oaks Park is substantially opened to public with a new restroom building and new Led lighting system at the tennis courts.	No traffic impact at this time.
	Owner: City of Menlo Park.  City Project Manager: Holani Vaka (650)330-6753  City Engineering Inspector: Holani Vaka  Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi-Unit Residential Project at 115 Independence, 104/110 Constitution Drive (Menlo Portal) 320 rental multi-family apartment units along with 35,000 square feet of non-residential area spanning 3.2 acres	<ul> <li>Contractor is scheduled to finalize submittals for Final Engineering Inspection for Building A along Constitution and Building B along Independence.</li> <li>Contractor is being monitored for compliance to the monthly SWPPP site review from October 2024 to April 2025.</li> </ul>	No traffic impact at this time.
4	Owner: Greystar  City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Greystar Andrew Sagucio - Superintendent (408) 655-5928		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
15	Watermain Replacement Project along Continental Drive  The scope of work on Continental Drive between Tioga Drive and Monte Rosa Drive includes abandoning and filling existing 12-inch asbestos cement pipe (ACP) water mains and installing 2,170 linear feet of 12- inch high-density polyethylene (HDPE) water main, 33 residential services, 790 linear feet of 1-inch HDPE, 145 linear feet of 6-inch HDPE, and five fire hydrants. The scope includes restoration, asphalt pavement and other incidentals.	<ul> <li>Contractor is schedule to undertake the installation of SDMH with perforated piping system to divert/intercept encountered ground water at Monte Rosa and Continental Drive.</li> <li>Comcast/CableCom is scheduled to undertake relocation of telephone/fiber lines along Continental Drive (Tioga to Monte Rosa) per issued encroachment permit starting 10/10.</li> </ul>	Major traffic impact due to lane adjustment during 8AM – 5PM operation. Contractor shall provide traffic control approved by City.
	Owner: City of Menlo Park City of Menlo Park Project Manager: Scott Jaw (650) 330-6694 City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Casey Construction Gerry McGrillen – Project Manager (650) 222-4455		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project:  Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto.	Construction is substantially complete.	No Construction traffic delays are expected
16	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com		
	City Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: René Morales (650) 330-6746  Contractor: Ghita Underground Engineering, Inc.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Watermain Replacement Project along O'Brien Drive  The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/others) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals.	Contractor is scheduled to continue the installation of watermain and water services including testing, chlorination, flushing and temporary asphalt patching along and crossing O 'Brien Drive (Willow Road to Casey Court).	Major traffic impact due to lane closure/adjustment during operation along O 'Brien Drive. Contractor shall provide traffic control and detour guide signs approved by City.
17	Owner: City of Menlo Park City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760- 1441		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	2024 CITY WIDE SLURRY SEAL PROJECT  The project includes installation of slurry seal across twenty-four (24) base bid and four (4) bid alternate streets. The scope of work generally includes slurry reconstruction at each project location. The work also includes, but is not limited to installation of asphalt dig-outs, crack sealing, sidewalk, valley gutter, curb and gutters, ADA curb ramp, speed tables, signing and striping, tree root repairs, and utility cover protection.	Slurry and repaving is substantially complete. The contractor will be signing and striping this week. Impacted street corridors are listed below.  Valparaiso Ave. between El Camino and Elena Ave. Newly paved Trinity Dr. from Whitney Dr. to Klamath Dr.	Minor traffic impact due to lane closures during 8am - 5pm operation across the streets identified with concrete work.  Contractor shall provide safe traffic control plans and detour guide signs including flaggers for pedestrians & vehicles per City approved plans.
18	Owner: City of Menlo Park City of Menlo Park Project Manager: Michael Fu.  City Engineering Inspector: Holani Vaka (650)330-6753  Contractor: VSS International, Inc. Michael Koenig (916)373-1500		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

	ease direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.			
#	Project Description	Status	Significant Impacts	
	West Bay Sanitary District – Point Repair Project Phase II  The project includes removal and replacement of existing sewer mains at various locations within the City. The scope of work generally includes open cut and pipe bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	<ul> <li>Sewer replacement in the City Parking Lot is complete and parking lot is fully operational. Pavement restorative work schedule is in development and will be determined at later date.</li> <li>Construction of the various sewer mains are underway. Coordination with the City is required for mobilization from site to site. Notification of work will be provided by the Contractor prior to the start of work.</li> <li>The following streets will have sewer main replacement work: Schedules of each location is subject to change.</li> <li>Van Buren Road</li> <li>Nova Lane</li> </ul>	None at this time (City Parking Lot) Once pavement restorative work begins, traffic control should be expected along Laurel Street and limited availability in the City Parking Lot.  Major/Minor traffic impacts due to lane closures during 8AM – 5PM operation within construction footprint during tie-in connection operation/activities. Contractor shall provide traffic control approved by City. Traffic disturbances vary from site to site.	
19	Owner: West Bay Sanitary District (WBSD)  WBSD Inspector: George Sanchez (650) 477-6425  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: Casey Construction Inc. Brenden Casey (650)369-1876	- Robin Way - Spruce Avenue - Felton Drive - Arden Drive - Pine Street - Laurel Street - Alma Lane - Mielke Drive - El Camino Real - Live Oak Avenue - Roble Avenue - Blake Street - Waverly Street - Waverly Street - Sherwood Way - East Creek Drive - Claremont Way - Loma Prieta Lane - Monte Rosa Drive  Pavement restorative work for each site are to be scheduled at a later date. Notification of work will be provided by the Contractor prior to the start of work.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
20	California Water Service – Live Oak Avenue, Roble Avenue, and Lee Drive  The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Live Oak Avenue, Roble Avenue, and Lee Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	<ul> <li>Construction of the water mains are underway along Live Oak Avenue and Roble Avenue.</li> <li>Pavement restorative work for Live Oak Avenue and Roble Avenue are to be scheduled at a later date. Notification of work will be provided by the Contractor prior to the start of work.</li> </ul>	Major/Minor traffic impacts due to lane closure during 8AM – 5PM operation around El Camino Real, University Drive, Live Oak Avenue, and Roble Avenue during tie-in connection operation/activities. Contractor shall provide traffic control approved by City.
	California Water Service  Cal Water Service Project Manager Erik Martin (650) 854-5454  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: West Valley Construction John Healy (408)371-5510		