The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Santa Cruz Avenue and Alameda De Las Pulgas Improvement Project	Construction on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue is underway.	Moderate impact due to sidewalk demolition on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue.
	The project scope includes:  Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue: Enhance existing sidewalk and bicycle lanes by reducing this section down to one vehicle lane per direction with a two-way center left turn lane.  Santa Cruz Avenue from Alameda de las Pulgas to Sand Hill Road: Enhance existing sidewalk and add new bicycle lanes by removing one	https://www.smcgov.org/publicworks/santa-cruz-avenue-and-alameda-de-las-pulgas-improvement-project	
1	of the two southbound vehicular lanes.  Owner: San Mateo County  San Mateo County Project Manager: Leo Chow (650) 399-6415		
	City Of Menlo Park Project Manager: Rich Angulo (650) 330-6771  Contractor: RK Engineering Tom Tierney – Project Engineer (415) 420-9993		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Haven Avenue Street Improvement Project:  Work includes installation of sidewalks, landscaping, asphalt resurfacing, and striping along Haven Avenue from Marsh Road to the Atherton Channel. The project also includes a pedestrian bridge and intersection upgrades at Marsh Road (including new signals and curb ramps).	<ul> <li>Contractor has completed all concrete &amp; PCC scope of work on this project</li> <li>Pedestrian bridge is opened to public.</li> <li>Contractor will continue to work on final punchlist items.</li> <li>City will remain vigilant of any BMP and erosion control issues during this time.</li> </ul>	Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM
2	City Project Manager: Michael Fu (650) 330-6706  City Engineering Inspector: Holani Vaka (650) 330-6753  Contractor: McGuire and Hester Brian Thompson, Project Manager (510) 632-7676		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Chrysler Stormwater Pump Station Improvements Project Contract Documents  The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, enginegenerator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs,	<ul> <li>Prep and pour concrete for generator room.</li> <li>Start underground electrical work.</li> <li>Install manhole for new storm water connection</li> </ul>	Minor traffic impact expected during operation – truck/equipment exit/entering the site.
3	Owner: City of Menlo Park  City Project Engineer: Mitchell Supan (650)330-6756  City Engineering Inspector: Holani Vaka (650) 330-6753		
	Contractor: APEC		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	WBSD Bayfront Project:  This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related off-site/on-site improvements.	<ul> <li>Contractor is expected to continue monitoring and maintaining pedestrian access safely open to public.</li> <li>Contractor is scheduled to finalize remaining SSMH and removal of temporary by-pass at Bayfront Park entry/exit. Needs confirmation on material deliveries.</li> </ul>	Minor traffic impact due to occasional construction activities (entry/exit at Bayfront Park) during operation.
4	Owner: West Bay Sanitary District  WBSD Inspector: George Sanchez (650) 477-6425  City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 Wilson Radford (650) 330-6742  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Ranger Construction		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

CITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT: In general, the project consists	No work is scheduled at this time	No traffic impact is expected.
		1
of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.		
Owner: City of Menlo Park		
City Project Engineer: Jordan Chu (650) 330-6782		
City Engineering Inspector: Holani Vaka (650) 330-6753		
Contractor: Catos General Engineering (510) 397-2677		
	Owner: City Project Engineer: Jordan Chu (650) 330-6782 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: Catos General Engineering	City Project Engineer: Jordan Chu (650) 330-6782  City Engineering Inspector: Holani Vaka (650) 330-6753  Contractor: Catos General Engineering

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi Story Commercial Building for Lot 3 North located at 1305 O 'Brien Drive:  The scope of work includes the off-site improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court.	<ul> <li>Contractor is scheduled to continues off-site &amp; on-site improvements and maintenance (irrigation, landscape/hardscape) fronting Adams Drive from O 'Brien Drive as part of the Off-Site Improvement project.</li> <li>Engineering is re-schedule to undertakes TCO walk-through on May 14, 2025.</li> <li>Contractor is scheduled to continues raising/adjustment of manholes, valves, monuments, and box covers to flush with asphalt pavement finish grade along Adams Drive and Adams Court.</li> </ul>	Minor traffic impact due to manual traffic control during stripping works. Contractor shall install and maintain temporary pedestrian pathway along O'Brien Drive and Casey Court. Contractor shall provide traffic control approved by City as needed.
6	Owner: Tarlton  City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Automated Meter Infrastructure (AMI) Project  The AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time.  For more information and an installation schedule, visit	Meter upgrades are continuing in the Willows area. A door hanger will be placed on the customer's door after work has been completed.	No traffic impact at this time.  Meter replacement will require temporary water service interruption (no more than one hour).  Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly.
7	Owner: City of Menlo Park  City Project Engineer: Scott Jaw (650) 330-6694  Contractor: Concord Utility Services Garry Pesavento – Project Manager (951) 757-2597		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

# Project Description	Status	Significant Impacts
Mixed Used Building at 115 Camino Real  This project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue.	<ul> <li>on-site construction.</li> <li>Contractor continues coordination and applying permit for utility</li> </ul>	Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.
City Project Engineer: Rambod Hakhamaneshi (650) 330-6759  City Engineering Inspector: Wilson Radford (650) 330-674  Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077	2	

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	SF Creek Stabilization Project  The project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy season	<ul> <li>Contractor is collecting federal permits to begin mobilization for the full restoration project Construction is expected to continue in Spring/Early Summer 2026.</li> <li>Throughout the coming winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the San Francisquito Creek Bank Stabilization Project page.</li> </ul>	No traffic impact at this time.
9	Owner: Peninsula Corridor Joint Powers Board  City Project Engineer: Mitchell Supan (650)330-6756  City Engineering Inspector: Holani Vaka (650) 330-6753  Contractor: Caltrans		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please	Project Description	he assigned inspectors for immediate atter	Significant Impacts
#		Status	
10	Willow Oaks and Burgess Parks Improvement Project:  This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines.  Owner: City of Menlo Park.  City Project Manager: Holani Vaka (650)330-6753  City Engineering Inspector: Holani Vaka  Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065	Burgess Park is completed and opened to public. Willow Oaks Park is completed and opened to public  Burgess Park is completed and opened to public	No traffic impact at this time.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
11	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project:  Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto.	Contractor continues work on conduit bridge attachment. Most work is in City of Palo Alto right of way.	No Construction traffic delays are expected
	Owner: Ryan de Long Douglas Sink Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: (925) 247-4227 Douglas.sink@intermountainig.com		
	City Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wilson Radford (650) 330-6742  Contractor: Solcom (510) 940-2490		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Watermain Replacement Project along O'Brien Drive  The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/others) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals.	<ul> <li>Contractor is scheduled to continues in-house punch list items.</li> <li>Work is substantially completed.</li> </ul>	Minor traffic impact due to occasional lane closure/adjustment during operation along O 'Brien Drive. Contractor shall provide traffic control and detour guide signs approved by City.
12	Owner: City of Menlo Park  City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749  City of Menlo Park Inspector: Mel Yambao (925) 980-7485  Contractor: Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760- 1441		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Please	Please direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.			
#	Project Description	Status	Significant Impacts	
13	West Bay Sanitary District – Point Repair Project Phase II  The project includes removal and replacement of existing sewer mains at various locations within the City. The scope of work generally includes open cut and pipe bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	The following streets will have sewer main replacement work: Schedules of each location is subject to change.  Van Buren Road  Nova Lane Robin Way Spruce Avenue Felton Drive Arden Drive Pine Street Laurel Street Alma Lane Mielke Drive El Camino Real Live Oak Avenue Roble Avenue Blake Street Waverly Street Sherwood Way East Creek Drive Claremont Way Monte Rosa Drive	None at this time (City Parking Lot) Once pavement restorative work begins, traffic control should be expected along Laurel Street and limited availability in the City Parking Lot.  Major/Minor traffic impacts due to lane closures during 8AM – 5PM operation within construction footprint during tie-in connection operation/activities. Contractor shall provide traffic control approved by City. Traffic disturbances vary from site to site.	
	Owner: West Bay Sanitary District (WBSD)  WBSD Inspector: George Sanchez (650) 477-6425  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: Casey Construction Inc. Brenden Casey (650)369-1876	Pavement restorative work for each site are to be scheduled at a later date. Notification of work will be provided by the Contractor prior to the start of work.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

# Project Description	Status	Significant Impacts
California Water Service – Live Oak Avenue, Roble Avenue, and Lee Drive  The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Live Oak Avenue, Roble Avenue, and Lee Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.  Cal Water Service Project Manager Erik Martin (650) 854-5454  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: West Valley Construction John Healy (408)371-5510	Construction of the water mains on Live Oak Avenue and Roble Avenue and substantially complete.  Pavement restorative work for Live Oak Avenue and Roble Avenue is substantially complete.  Pavement striping for Live Oak Avenue anticipated to begin late April. Contractor to deliver notification prior to beginning of work.	Major/Minor traffic impacts due to lane closure during 8AM – 5PM operation around El Camino Real, University Drive, Live Oak Avenue, and Roble Avenue during tie-in connection operation/activities. Contractor shall provide traffic control approved by City

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
15	Citywide Re-Roofing On-Call Services  The project includes removal and replacement of the existing roof for specified buildings along city hall	Re-roofing of the Belle Haven Child Development Center will begin on January 27th and should take 5 weeks to complete. The building will remain open and accessible during this time. For addition information, please check the City website here.	Minor traffic impacts expected during this operation due to vehicles removing the old roof and delivering new materials.
	Owner: City of Menlo Park  City of Menlo Park Project Manager: Mitchell Supan (650) 330-6756  City Engineering Inspector: Menlo Park Building Department  Contractor: San Francisco Roofing Services Inc.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
16	IIG Fiber Infrastructure Project  Proposed Underground work along Sandhill Road Road, Santa Cruz Avenue, and Junipero Serra Boulevard	Underground night work anticipated from Monday 12/9 to Friday 12/13. Working hours from 9 PM to 5 AM	Major traffic impact at night due to major undergrounding work. Streets and intersections to be cleared during non-working hours.
	Owner: Douglas Sink Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: (925) 247-4227 Douglas.sink@intermountainig.com  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: Solcom (510) 940-2490		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

	se direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer.		
#	Project Description	Status	Significant Impacts
17	Oak Gardens Veterans Housing  The proposed project is located at 795 Willow Road in Menlo Park, at the corner of Hospital Plaza and Willow Road. Oak Gardens will provide housing for Veterans and their families who are homeless or at-risk of homelessness. It is proposed as a single 3-story building plus a surface parking lot consisting of 59 parking spaces.	<ul> <li>Contractor is scheduled to continue on-site building construction and off-site material deliveries using Willow Road.</li> <li>Contractor is scheduled to continue site clearing, and installation of onsite and off-site utilities.</li> <li>Schedule of construction is being communicated with the City to obtain accurate updates to the project.</li> </ul>	Major traffic impact due to lane closure/adjustment during operation along Willow Road. Approved working hours of 9 AM to 3 PM. Contractor shall provide traffic control and detour guide signs approved by City.
	Owner: United State of America Department of Veterans Affairs (VA)  City of Menlo Park Project Manager: Jason Santos (650) 330-6715  City Engineering Inspector: Wil Radford (650)330-6742  Contractor: Guzman Construction Group (669) 224-9000		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
18	Flood Park Construction  This project includes the redesign and construction of Flood Park. To date, Flood Park is partially open with on-going construction every day from 8 AM to 5 PM.	<ul> <li>C Contractor is currently in City Right-of-Way (ROW) performing sidewalk improvements along Bay Road related to the Flood Park project</li> <li>The main park entrance will be open every day from 8 a.m. to 5 p.m. Drivers are asked to park in the back portion of the parking lot that is close to a walking path and maps showing the location of open facilities. The pedestrian and bike gate at Iris Lane will also be open. Parking is free.</li> </ul>	Major traffic impact due to lane closure/adjustment during operation along Bay Road. Approved working hours of 9 AM to 3 PM. Contractor shall provide traffic control and detour guide signs approved by City.
	United State of America Department of Veterans Affairs (VA)  City of Menlo Park Project Manager: Jason Santos (650) 330-6715		
	City Engineering Inspector: Wil Radford (650)330-6742		
	Contractor: Guzman Construction Group (669) 224-9000		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
19	Sobrato Organization Project at 123 Independence Drive  This project includes the demolition of existing structures, undergrounding utilities, sedimentation & erosion control, drainage system, retaining walls, fencing, etc. on property around Constitution, Chrysler and Independence Drives.	<ul> <li>Contractor is scheduled to continue demolition and concrete crushing operation on existing Independence, Constitution and Chrysler Drives buildings.</li> <li>Contractor is expected to undertake utility capping involves in the demolition works.</li> </ul>	Minor traffic impact due to entry/exit of equipment around Constitution, Chrysler and Independence Drives. Contractor shal provide traffic control and detour guide signs approved by City.
	Owner: Sobrato Organization  City of Menlo Park Project Manager: Ebby Sohrabi (650) 330-6743 Edress Rangeen (650) 330-6712		
	City Engineering Inspector: Mel Yambao (925) 980-7485		
	Contractor: TJ Simmons (650) 444-4460		