The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi-Unit Residential Project at 141 Jefferson, 180/186 Constitution Drive (Menlo Uptown) 473-unit housing project which spans 4.83 acres, 427 rental multifamily units, 46 for-sale townhomes and 71 affordable housing units.	 Contractor is scheduled to continue onsite building construction and off-site material delivery/hauling/handling using Jefferson Drive Contractor is scheduled to continue the installation of landscape along Jefferson Drive. Contractor is scheduled to undertake cat-tracking and thermoplastic striping along Jefferson Drive (project frontage to Chrysler Drive). 	Minor traffic impact due to striping work activities during 8AM – 5PM operation along Jefferson Drive. Contractor shall provide traffic control approved by City. Greystar to coordinate work activities affecting traffic route with Meta, Tide Academy, Portal, Pumping Station and nearby businesses.
	Owner:		
	Greystar		
1	City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485		
	Contractor: Greystar Renato Carlos – Superintendent (408) 398-7411 Terry Tennyson – Superintendent (209) 489-5975		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

# Project Description	Status	Significant Impacts
# Project Description Haven Avenue Street Improvement Project: Work includes installation of sidewalks, landscaping, asphalt resurfacing, and striping along Haven Avenue from Marsh Road to the Atherton Channel. The project also includes a pedestrian bridge and intersection upgrades at Marsh Road (including new signals and curb ramps). City Project Manager: Michael Fu (650) 330-6706 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: McGuire and Hester Brian Thompson, Project Manager (510) 632-7676	Excavation for the pedestrian bridge abutments is on-going. All construction activities to occur in front of Menlo-Atherton Storage. Pedestrian bridge fabrication is ongoing. City will remain vigilant of any BMP and erosion control issues during this time.	Significant Impacts Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
3	Group-Menio Park Infrastructure resolved	Project is paused while permitting issues are resolved for the portion that will cross the railroad at Marsh Rd.	
	Owner: IIG Group, LLC City Project Facilitator: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Elite Underground Inc. (951) 217-5529		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
4	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Middlefield Rd. from Willow Rd. into the City of Palo Alto.	Construction is underway	Project is paused while permitting issues are resolved for the portion that will cross below the creek, and into Palo Alto.
	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: NorthBay Construction and Engineering		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

ŧ	Project Description	Status	Significant Impacts
Chrysler Stormwater Pump Station Improvements Project Contract Documents The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, engine-generator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs, Owner: City of Menlo Park City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: APEC	Station Improvements Project Contract Documents The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, engine-generator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans &	Excavation and installation of walers taking place.	Minor traffic impact expected during operation – truck/equipment exit/entering the site.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
6	WBSD Bayfront Project: This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related offsite/on-site improvements.	Contractor is scheduled to continue the replacement of sanitary sewer main crossing Bayfront Park entry/exit. Contractor is allowed to continue requested nightwork operation. Bayfront gate shall be open to public during daytime.	Major traffic impact due to occasional shifting of travel lane (entry/exit at Bayfront Park during nightwork operation. Contractor shall provide traffic control approved by City and Caltrans. Ranger Construction to coordinate work activities affecting traffic route with City's Park Supervisor, and users of Park facilities.
	Owner: West Bay Sanitary District WBSD Inspector: George Sanchez (650) 477-6425 City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 René Morales (650) 330-6746 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Ranger Construction		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	CITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT: In general, the project consists of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.	No work is scheduled at this time	No traffic impact is expected.
	Owner: City of Menlo Park		
7	City Project Engineer: Mitchell Supan (650)330-6756		
	City Engineering Inspector: Holani Vaka (650) 330-6753		
	Contractor: Catos General Engineering (510) 397-2677		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi Story Commercial Building for Lot 3 North located at 1305 O'Brien Drive: The scope of work includes the offsite improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court.	 Contractor is scheduled to continue onsite building construction and off-site material deliveries using Adams Court and Adams Drive. Contractor is scheduled to continue water upgrades along Adams Drive. Storage tanks are allowed to be installed along Adams Drive for dewatering operation during trench works. 	Major traffic impact due to lane closure, entry/exit of deliveries along Adams Drive and Adams Court. Contractor shall install and maintain temporary pathway along O'Brien Drive and Casey Court. Contractor shall provide traffic control approved by City as needed.
	Owner: Tarlton City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
8	City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	PG&E Betterment Work along Independence Drive. Work entails the replacement of local-loop with main line from Chrysler/Independence to provide service for 110 Constitution and 115 Independence	Work is scheduled for remaining concrete work restoration along Independence (west of Menlo Portal frontage).	No traffic impact is expected.
	Owner: PG&E		
	Jason Kwan/Bockee Saleh		
9	City Project Facilitator: Jason Santos (650) 330-6715 Rambod Hakhamaneshi (650) 330-6759 City Engineering Inspector: René Morales (650) 330-6746 Mel Yambao (925) 980-7485		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

Flease 0	inect any construction inquiries to the as	ssigned inspectors for immediate attention or co	лпаст те ргојест епутеет. Г
#	Project Description	Status	Significant Impacts
	Mixed Used Building at 115 EI Camino Real This project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue.	 Contractor is scheduled to continue onsite construction. Contractor continues coordination and applying permit for utility services (CalWater, WBSD and PG&E) along Harvard and Alto Lane frontage. 	Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.
	City Project Engineer: Rambod Hakhamaneshi (650) 330-6759 City Engineering Inspector: René Morales (650) 330-6746		
10	Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	SF Creek Stabilization Project: The project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy season	Throughout the winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the San Francisquito Creek Bank Stabilization Project page. Contractor is scheduled to begin mobilization for the full project in Spring/Early Summer 2024.	No traffic impact at this time.
11	Owner: Peninsula Corridor Joint Powers Board City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: Caltrans		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
12	 Willow Oaks and Burgess Parks Improvement Project: This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines. Willow Oaks Park — Contractor is scheduled to complete the 'Dog Park' and the 'Playground' Improvements. Willow Oaks Tennis Courts — Contractor started the additional resurfacing work at the tennis courts. Willow Oaks Park = Contractor is scheduled to complete the 'Dog Park' and the 'Playground' Improvements. Willow Oaks Park = Contractor is scheduled to complete the 'Dog Park' and the 'Playground' Improvements. Willow Oaks Tennis Courts — Contractor started the additional resurfacing work at the tennis courts. Willow Oaks Park = Contractor is scheduled to complete the 'Dog Park' and the 'Playground' Improvements. Willow Oaks Park = Contractor is scheduled to complete the 'Dog Park' and the 'Playground' Improvements. Willow Oaks Park = Contractor is scheduled to complete the 'Dog Park' and the 'Playground' Improvements. Willow Oaks Park = Contractor is scheduled to contractor is and the 'Playground' Improvements. Willow Oaks Park = Contractor is and the 'Playground' Improvements. Willow Oaks Park = Contractor is and the 'Playground' Improvements. Willow Oaks Park = Contractor is and the 'Playground' Improvements. Willow Oaks Park = Contractor is and the 'Playground' Improvements. Willow	Willow Oaks Park; 'Dog Park & Playground' areas is scheduled to have a 'Grand Opening' on Saturday, June 29, 2024 @10am. Willow Oaks parking lot(s), tennis courts and basketball courts are still temporarily closed for construction improvements until mid-July, 2024. The only Access to Building Kidz PreSchool is from Gilbert Ave. Burgess Park new playground area will be opened to public on Saturday June 1, 2024. Contractor shall provide safe traffic control plans and detour guide signs for pedestrians per City approved plans.	
	Owner: City of Menlo Park. City Project Manager: Holani Vaka (650)330-6753 City Engineering Inspector: Holani Vaka Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi-Unit Residential Project at 115 Independence, 104/110 Constitution Drive (Menlo Portal) 320 rental multi-family apartment units along with 35,000 square feet of non-residential area spanning 3.2 acres	 Contractor is scheduled to continue onsite construction. Contractor is scheduled to undertake trench asphalt pavement restoration along Independence Drive. 	Major traffic impact due to road/lane closure during 8AM – 5:00PM operation along Independence Drive. Contractor shall provide traffic control and detour guide signs approved by City. Greystar to coordinate work activities with Meta and nearby businesses.
	Owner: Greystar		
	City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
13	City of Menlo Park Inspector: Mel Yambao (925) 980-7485		
	Contractor: Greystar Andrew Sagucio - Superintendent (408) 655-5928		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Watermain Replacement Project along Continental Drive The scope of work on Continental Drive between Tioga Drive and Monte Rosa Drive includes abandoning and filling existing 12-inch asbestos cement pipe (ACP) water mains and installing 2,170 linear feet of 12- inch high-density polyethylene (HDPE) water main, 33 residential services, 790 linear feet of 1-inch HDPE, 145 linear feet of 6-inch HDPE, and five fire hydrants. The scope includes restoration, asphalt pavement and other incidentals.	Contractor is scheduled to undertake watermain tie-in connection at the intersection of Tioga/Continental and Monte Rosa/Continental. Contractor to provide water service interruption notification to affected residents.	Major traffic impact due to road closure during 8AM – 5PM operation along Continental Drive intersection of Tioga and Monte Rosa. Contractor shall provide traffic control approved by City.
14	Owner: City of Menlo Park City of Menlo Park Project Manager: Scott Jaw (650) 330-6694 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Casey Construction Gerry McGrillen – Project Manager (650) 222-4455		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
15	Ravenswood Ave Street Resurfacing Project: The project is located along Ravenswood Avenue from El Camino Real to Laurel Street. The scope of work generally includes installing asphalt dig-outs, milling and overlaying the street with a top layer of asphalt, and installing new medians, curb ramps, and signing and striping. Owner: City of Menlo Park City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: Radius Earthwork Inc.	No work is scheduled at this time	No traffic impact at this time
16	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto. Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group,	Construction is underway	No Construction traffic delays are expected during nighttime weekday construction hours of 8PM to 5AM. Reduction of vehicle speed on Sand Hill Rd. Eastbound after Branner Dr. is recommended due to rough road conditions.
	LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Ghita Underground Engineering, Inc.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
17	Point Repair Project along various locations The project is being undertaken by West Bay Sanitary District (WBSD) along various location with City of Menlo Park. The scope of work includes replacement of sanitary sewer main (manholes and Piping) and restoration works along the following locations: 1. South Perimeter Road 2. Marcussen Drive 3. Woodland Avenue 4. Burgess Drive 5. East Creek Drive 6. Noel Drive 7. Mills Street/Mills Court 8. Santa Cruz Avenue 9. Laurel Street/Laurel Place	Contractor is scheduled to continue cat- tracking and application of thermoplastic striping on affected repaired streets.	Minor traffic impact during striping works. Traffic control shall be provided by Contractor.
	Owner: West Bay Sanitary District WBSD Inspector: George Sanchez (650) 477-6425 City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 René Morales (650) 330-6746 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Casey Construction Gerry McGrillen – Project Manager		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
18	Watermain Replacement Project along O'Brien Drive The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/others) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals. Owner: City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760-1441	Contractor is scheduled to monitor and maintain installed CMS board along Willow Road and O 'Brien Drive. Contractor is scheduled to continue the installation of new watermain system at Willow Road Caltrans ROW (nightwork). Hot-top for watermain at Willow/O 'Brien is set on June 22 (Sunday night) to June23 (Monday early morning) Contractor is expected to undertake the installation of watermain and services along O 'Brien Drive (between Willow Road and Kelly Court) - continuation from Willow ROW.	Major traffic impact (nightwork) due to lane closure during operation along Willow Road. Contractor shall provide traffic control and detour guide signs approved by Caltrans and City. Minor traffic impact (daytime) due to lane adjustment during operation along O 'Brien Drive. Contractor shall provide traffic control and detour guide signs approved by City.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Signal Outage at Willow Road and Newbridge Street: June 23-24 Signal equipment upgrade	oad • Signal at Willow Road and Newbridge	Major traffic impacts due to the intersection operating as a four-way stop during the signal outage
19	Owner: Caltrans City Project Engineer: Kevin Chen (650) 330-6748 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: Beals Martin, Seth Brum (650) 556-5888		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Automated Meter Infrastructure (AMI) Project The AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time. For more information and an installation schedule, visit menlopark.gov/AMI.	Concord installers are continuing to replace meter boxes that are undersized or in poor condition. Meter upgrades began in the Bayfront/Belle Haven area. A door hanger will be placed on the customer's door after work has been completed.	No traffic impact at this time. Meter replacement will require temporary water service interruption (no more than one hour). Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly.
	Owner: City of Menlo Park City Project Engineer:		
20	Scott Jaw (650) 330-6694 Contractor: Concord Utility Services Garry Pesavento – Project Manager (951) 757-2597		