

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	Multi Story Commercial Building for Lot 3 North located at 1305 O 'Brien Drive: The scope of work includes the off-site improvements, underground wet & dry utilities, streetlights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court.	Work is completed. Contractor is scheduled to continue issued punch list works for final inspection/acceptance.	No anticipated traffic impact. Contractor shall provide traffic control approved by City as needed.
D1-1	Owner: Tarlton City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354 Start Date: 05/30/2024 End Date: 05/23/2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	Belle Haven Child Development Center Electrification Project	An RFP has been issued to eligible contractors from the City's on-call list.	There are no impacts at this time
	The project includes removal and replacement of the existing gas-burning equipment with electric equipment. The project will also include upgrades to the HVAC system to enable improved indoor air quality through increased ventilation control and air filtration to enable safe operations during fire season.		
D1-2			
	Owner: City of Menlo Park		
	City of Menlo Park Project Manager: Mitchell Supan (650) 330- 6756		
	City Engineering Inspector: Menlo Park Building Inspector		
	Contractor: TBD		
	Start Date: Spring 2026 End Date: Summer 2026		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	Chrysler Stormwater Pump Station Improvements Project The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, enginegenerator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs,	 The contractor is continuing with work on the CMU building. Work with PG&E on inspections for transformer and permanent power connections for the pump system Project completion anticipated for November 2025 	Minor traffic impact expected during operation – truck/equipment exit/entering the site.
D1-3	Owner: City of Menlo Park City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: APEC Start Date: May 2023 End Date: November 2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

obrato Organization		
roject at 123 Independence rive his project includes the emolition of existing ructures, undergrounding filities, sedimentation & rosion control, drainage retaining walls, encing, etc. on property round Constitution, Chrysler and Independence Drives. itial construction phase volves demolition and rough rading. wher: branch Menlo Park Project anager: bry Sohrabi (650) 330-6743 dress Rangeen (650) 330-6712 ity Engineering Inspector: let Yambao (925) 980-7485	 Contractor is scheduled to continue concrete/asphalt crushing and grading operation on existing Constitution Drive building. Contractor is scheduled to continue permitted joint trench work on-site. Astound/Wave Communication is scheduled to undertake monitoring of the installed telecom line and temporary restored pavement patching along Chrysler Drive (from Constitution Drive to Bayfront Expressway. No construction activity is allowed within two (2) weeks. 	Minor traffic impact due to entry/exit of equipment around Constitution and Independence Drives. Contractor shall provide traffic control and detour guide signs approved by City. Approved working hours of 8 AM to 5 PM. Contractor shall provide traffic control approved by the City as needed.
ontractor: J Simmons (50) 444-4460 tart Date: 03/24/2025		
The March of March of the Color	nis project includes the emolition of existing ructures, undergrounding dilities, sedimentation & cosion control, drainage retem, retaining walls, incing, etc. on property cound Constitution, Chrysler and Independence Drives. Itial construction phase volves demolition and rough adding. wher: obrato Organization ty of Menlo Park Project anager: oby Sohrabi (650) 330-6743 dress Rangeen (650) 330-6712 ty Engineering Inspector: el Yambao (925) 980-7485 ontractor: U Simmons 50) 444-4460	grading operation on existing Constitution Drive building. Contractor is scheduled to continue permitted joint trench work on-site. Contractor is scheduled to continue permitted joint trench work on-site. Astound/Wave Communication is scheduled to undertake monitoring of the installed telecom line and temporary restored pavement patching along Chrysler Drive (from Constitution Drive to Bayfront Expressway. No construction activity is allowed within two (2) weeks. wner: by of Menlo Park Project anager: by Sohrabi (650) 330-6743 tress Rangeen (650) 330-6743 tress Rangeen (650) 330-6745 bontractor: I Simmons 50) 444-4460 art Date: 03/24/2025

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	West Bay Sanitary District Bayfront Project: This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works include replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related off- site/on-site improvements Updated on 10/30/2024.	Project is currently on hold due to plan modifications from Caltrans.	No traffic impacts expected at this time
D1-5	Owner: West Bay Sanitary District WBSD Inspector: George Sanchez (650) 477-6425 City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 Wilson Radford (650) 330-6742 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Ranger Construction Start Date: 10/30/2024 End Date: 05/30/2025 Revised Date: TBD Caltrans modified Permit under process		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
D1-6	Recycle Water Facilities Project The project involves the construction of recycled water facilities serving the City of Menlo Park. The initial phase includes the construction of recycled water facilities and installation of recycled water piping system from Bedwell Bayfront Park to Marsh Road, to Constitution Drive, to Chilco Street, to Hamilton Avenue until Willow Road (future Willow Village by Meta/Facebook). Initial design phase by potholing is permitted by City of Menlo Park (Caltrans permit is on process)	Design Engineer (Anderson Pacific) is scheduled continue potholing to verify existing utilities (wet and dry) crossing recycle water alignment along Bayfront Park as needed for the design.	Occasional minor traffic impact due to movable traffic control including occasional lane closure on Bayfront Park. Approved working hours of 8 AM to 5 PM. Contractor shall provide traffic control approved by the City as needed.
	Owner: West Bay Sanitary District WBSD Inspector: George Sanchez (650) 477-6425 City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Anderson Pacific Start Date: 06/09/2025 End Date: 08/17/2025 (Potholing)		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
D2-1 D3-1	2025 Street Resurfacing Projects This project will resurface the following streets: 1. Sevier Avenue from Newbridge St. to Ivy Dr. 2. Sevier Avenue from Ivy Dr. to Hamilton Ave. 3. Chrysler Dr. from Jefferson Dr. to Constitution Dr. 4. Iris Ln. from Van Buren Rd. to Terminus 5. Woodland Ave. from Willows Market D/W to Lexington Dr. 6. Woodland Ave. from Pope St. to Menalto Ave. 7. Waverly St. from Alma St. to Laurel St. 8. East Creek Dr. from Linfield Dr. to Willow Rd. 9. Middlefield Rd. from Santa Margarita Dr. to Willow Rd. 10. Roble Ave. from University Dr. to El Camino Real 11. Millie Ave. from Johnson St. to University Dr 12. Stanford Ave. from Lemon St. to Olive St. 13. Monte Rosa Ave. from Sharon Park Dr. to Eastridge Dr. 14. Grayson Ct. from Willow Rd to Laurel Ave. 15. Deanna Ave. from Avy Ave to Cul De Sac The scope of work generally includes grinding and overlaying streets with asphalt and installation of asphalt base repairs, ADA curb ramps, speed humps, minor concrete work, and signing and striping. City Engineering Inspector: Holani Vaka (650)330-6753 Contractor: Teichert Construction Project Manager: David Harris (916)558-8599 Start Date: 06/16/2025 End Date: 08/07/2025	Contractor is scheduled to start grinding & paving on 7/22 - 7/30 for the following streets: • 7/22 Sevier Ave. • 7/23 Chrysler Dr. first layer • 7/24 Roble Avenue and Millie first layers • 7/25 Install speed bumps on Woodland Ave and Sevier • 7/26 Middlefield Road. To minimize traffic disturbance, Contractor will grind and pave Middlefield Road between Willow Rd. and Santa Margarita Dr. on Saturday, 7/26. The work is expected to take one day and full closure of the northbound lanes will be required to perform the work and provide detours per the City approved traffic control plan. 7/28: No Work 7/29: Teichert to install final asphalt overlay on Chrysler Drive (following cure time for base repair work from this week) 7/30: Teichert to install final asphalt overlay on Roble Ave.and Millie Ave. (following cure time for base repair work from this week)	Please anticipate traffic impacts, including lane closures, during construction activity (typically 8AM – 5PM) unless otherwise noted. The contractor shall adhere to City approved plans (including implementation of temporary signs, cones, message boards, and flaggers as required) at all times during construction.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
D2-2	Oak Gardens Veterans Housing Project The proposed project is located at 795 Willow Road in Menlo Park, at the corner of Hospital Plaza and Willow Road. Oak Gardens will provide housing for Veterans and their families who are homeless or at-risk of homelessness. It is proposed as a single 3-story building plus a surface parking lot consisting of 59 parking spaces.	 Contractor is scheduled to continue on-site building construction and off-site material deliveries using Willow Road. Contractor is scheduled to continue site clearing, and installation of on-site and off-site utilities. Schedule of construction is being communicated with the City to obtain accurate updates to the project. 	Minor traffic imzpact due to lane closure/adjustment during operation along Willow Road. Approved working hours of 9 AM to 3 PM. Contractor shall provide traffic control and detour guide signs approved by City.
	Owner: United State of America Department of Veterans Affairs (VA) City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: Guzman Construction Group (669) 224-9000 Start Date:12/12/2024 End Date: 02/02/2026		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	Flood Park Construction Project This project includes the redesign and construction of Flood Park. To date, Flood Park is partially open with on-going construction every day from 8 AM to 5 PM.	The main park entrance will be open every day from 8 a.m. to 5 p.m. Drivers are asked to park in the back portion of the parking lot that is close to a walking path and maps showing the location of open facilities. The pedestrian and bike gate at Iris Lane will also be open. Parking is free.	Minor traffic impact disturbances Approved working hours of 9 AM to 3 PM. Contractor shall provide traffic control and detour guide signs approved by City.
D2-3	Owner: County of San Mateo City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: San Mateo County Nicholas Calderon (650) 599-1386 Start Date: 11/11/2024 End Date: 08/08/2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
		Status Contractor is collecting federal permits to begin mobilization for the full restoration project Construction is expected to continue in Spring 2026. In preparation of the upcoming construction work, tree trimmings and removals will be occurring in September 2025 along the creek embankment between the Caltrain bridge and the pedestrian bridge.	
	Start Date: Spring 2026		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
D3-3	Solar Panel Installation Project at the Menlo Park Library The city will install solar photovoltaic (PV) panels on the library. This work is part of the City's climate action plan goal to eliminate greenhouse gas emissions from city operations.	The contractor will be working on laying out the framework for the solar panels on the roof and preparing electrical connections	No major traffic impacts are expected at this time. Some minor pedestrian impacts in areas that will be coned off to the public. The library will remain open and accessible during construction.
	Owner: City of Menlo Park Project Manager: Mitchell Supan (650) 330- 6756 City Engineering Inspector: Menlo Park Building Inspector Contractor: McMillan Electric Start Date: June 2025 End Date: August 2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	Mixed Used Building at 115 El Camino Real Project This project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue.	 Contractor is scheduled to continue on-site construction. Contractor is nearing completion of concrete restoration work (sidewalk, curb, and gutter). Contractor is beginning pavement restoration activities along El Camino Real and Harvard Avenue. 	Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.
D4-1	City Project Engineer: Rambod Hakhamaneshi (650) 330-6759 City Engineering Inspector: Wilson Radford (650) 330-6742 Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077 Start Date: 03/04/2020 End Date: 12/15/2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
D4-2	Middle Avenue Complete Streets Project The project will include traffic calming improvements along Middle Avenue from El Camino Real to Olive Street. The scope of work generally consists of new signing and striping (including bicycle lanes), curb ramps, drainage gutters, speed humps, rectangular rapid flashing beacons, and asphalt resurfacing with the project corridor. The project will enhance safety for pedestrians and bicyclists, reduce vehicle speed and improve connectivity to schools, parks, stores, and adjacent neighborhoods.	 Contractor is continuing concrete work (curb ramps and gutter repairs), as well as lowering valves and manholes in preparation for asphalt grinding and paving in August. The goal is to be substantially complete with paving and cat tracking before the upcoming school year. Message boards and notices to residences will be distributed in advance of resurfacing work. Weekly updates will be provided as part of this document as well. 	Please anticipate traffic impacts, including partial lane closures, during construction activity (typically 8AM – 5PM) unless otherwise noted. The contractor shall adhere to Cityapproved traffic control plans (including implementation of temporary signs, cones, message boards, and flaggers as required) at all times during operations.
	City Project Manager: Rene Punsalan (650)330-6794 City Engineering Inspector: Holani Vaka (650)330-6753 Contractor: Rapid Grading Services, Project Manager: Efrain Hinojosa (650)281-5495 Start Date: 06/23/2025 End Date: 08/17/2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	California Water Service Projects – Live Oak Avenue, Roble Avenue, and Lee Drive The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Live Oak Avenue, Roble Avenue, and Lee Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	 Construction of the water mains on Live Oak Avenue and Roble Avenue and substantially complete. Pavement restorative work for Live Oak Avenue and Roble Avenue is substantially complete. Pavement striping for Live Oak Avenue is substantially complete. 	None at this time. Contractor shall coordinate with the City when work is scheduled to resume.
D4-3	Owner: California Water Service Cal Water Service Project Manager Erik Martin (650) 854-5454 City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: West Valley Construction John Healy (408)371-5510 Start Date: 04/28/2024 End Date: 07/11/2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

	lease direct any construction inquiries to the assigned inspectors for immediate attention or contact the project engineer		
#	Project Description	Status	Significant Impacts
	Politzer & Hesketh Drive Water Main Replacement Project The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Politzer & Hesketh Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	 Contractor has started work water mains, Politzer Drive will begin first and Hesketh Drive to follow-up shortly after. The street shall remain accessible during construction. Traffic control is provided by the Contractor (including signs and flaggers). Contractor shall work closely with the City to provide status updates and anticipated schedule changes. 	Major/Minor traffic impact due to lane closure/adjustment during construction operations. Expect disturbances to through traffic on Politzer and Hesketh during working hours. Approved working hours of 8 AM to 5 PM. Contractor shall provide traffic control approved by the City.
D4-4	Owner: California Water Service		
	Cal Water Service Project Manager Andrew Westbrook (650) 334- 5920		
	City of Menlo Park Project Manager: Juvenal Marin Sanchez (650) 330-6741		
	City Engineering Inspector: Wil Radford (650)330-6742		
	Contractor: West Valley Construction John Healy (408) 371-5510		
	Start Date: 06/18/2025 End Date: 11/14/2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto.	Contractor continues work on conduit bridge attachment. Most work is in City of Palo Alto right of way.	No Construction traffic delays are expected
D5-1	Owner: Ryan de Long Douglas Sink Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: (925) 247-4227 Douglas.sink@intermountainig.com City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wilson Radford (650) 330-6742 Contractor: Solcom (510) 940-2490 Start Date: 05/01/2025 End Date: 09/05/2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Fiber Infrastructure Project Proposed Underground work along Sandhill Road Road, Santa Cruz Avenue, and Junipero Serra Boulevard	 Underground utility work is substantially complete. Contractor to perform asphalt concrete restorative work at later date. Restorative work is being completed on Junipero Serra this week. 	Minimal traffic disturbances as all restorative street work will be conducted during night time. Approved working hours of 8 PM to 6 AM. Contractor shall provide traffic control and detour guide signs approved by City.
D5-2	Owner: Douglas Sink Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: (925) 247-4227 Douglas.sink@intermountainig.com City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: Solcom (510) 940-2490 Start Date: 05/03/2025 End Date: 09/08/2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	Santa Cruz Avenue and Alameda De Las Pulgas Improvement Project	Construction on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue is underway.	Moderate impact due to sidewalk demolition on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue.
	The project scope includes: Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue: Enhance existing sidewalk and bicycle lanes by reducing this section down to one vehicle lane per direction with a two-way center left turn lane. Santa Cruz Avenue from Alameda de las Pulgas to Sand Hill Road: Enhance	https://www.smcgov.org/publicworks/santa- cruz-avenue-and-alameda-de-las-pulgas- improvement-project	
	existing sidewalk and add new bicycle lanes by removing one of the two southbound vehicular lanes.		
D5-3	Owner: San Mateo County		
	San Mateo County Project Manager: Leo Chow (650) 399-6415		
	City Of Menlo Park Project Manager: Rich Angulo (650) 330-6771		
	Contractor: RK Engineering Tom Tierney – Project Engineer (415) 420-9993		
	Start Date: 03/05/2024 End Date: End of Summer 2025		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

Citywide Tennis Court Resurfacing On-Call Services Project The project scope includes asphalt work, leveling, surfacing, and striping at the tennis courts at La Entrada Middle School during the school's summer 2025 season	 Construction began June 18, and targeted to finish early August before school begins. LCS distributed 2-week notices to the courts and nearby residents within 150 feet of construction. Pending completion of asphalt curing, contractor is scheduled to start surfacing and striping on July 28th and anticipating completion by August 8th. 	No anticipated traffic impacts to neighboring streets. Courts will be closed during construction.
City Project Manager: Jordan Chu, (650)330-6782 City Engineering Inspector: Holani Vaka (650)330-6753 Contractor: Saviano Co. Inc., John Saviano, (650)948-3274 Start Date: 06/18/2025 End Date: 08/08/2025		
	city Engineering Inspector: dolani Vaka (650)330-6753 contractor: daviano Co. Inc., ohn Saviano, (650)948-3274 ctart Date: 06/18/2025	City Engineering Inspector: Itolani Vaka (650)330-6753 Contractor: Caviano Co. Inc., Ohn Saviano, (650)948-3274 Citart Date: 06/18/2025

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	he assigned inspectors for immediate atten Status	Significant Impacts
	Citywide Asphalt And Concrete On-Call Repair Services Project:	No work is scheduled at this time	No traffic impact is expected.
	In general, the project consists of installing concrete sidewalks, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.		
1	Owner: City of Menlo Park City Project Engineer: Jordan Chu (650) 330-6782		
	City Engineering Inspector: Holani Vaka (650) 330-6753		
	Contractor: Catos General Engineering (510) 397-2677		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly. To return to the map please click on the project number on the left side of the page.

#	Project Description	Status	Significant Impacts
	Automated Meter Infrastructure (AMI) Project The AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time. For more information and an installation schedule, visit	Meter upgrades are continuing in the Willows area. A door hanger will be placed on the customer's door after work has been completed.	No traffic impact at this time. Meter replacement will require temporary water service interruption (no more than one hour). Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly.
2	Owner: City of Menlo Park City Project Engineer: Scott Jaw (650) 330-6694 Contractor: Concord Utility Services Garry Pesavento – Project		
	Manager (951) 757-2597		