The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|---|--|---|-----------------------------|
| | Multi-Unit Residential Project at 141 Jefferson, 180/186 Constitution Drive (Menlo Uptown) 473-unit housing project which spans 4.83 acres, 427 rental multifamily units, 46 for-sale townhomes and 71 affordable housing units. | Contractor is scheduled to continue the finalization of submittals for Final Engineering Inspection for Building A fronting Constitution Drive and Building B fronting Jefferson Drive. | No traffic impact expected. |
| 1 | Owner: Greystar City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749 | | |
| | City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Greystar Renato Carlos – Superintendent (408) 398-7411 Terry Tennyson – Superintendent (209) 489-5975 | | |
| | | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|---|---|--|--|
| 2 | Project Description Haven Avenue Street Improvement Project: Work includes installation of sidewalks, landscaping, asphalt resurfacing, and striping along Haven Avenue from Marsh Road to the Atherton Channel. The project also includes a pedestrian bridge and intersection upgrades at Marsh Road (including new signals and curb ramps). City Project Manager: Michael Fu (650) 330-6706 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: McGuire and Hester Brian Thompson, Project Manager (510) 632-7676 | Haven Ave median will paved. Pedestrian bridge fabrication is ongoing. City will remain vigilant of any BMP and erosion control issues during this time. | Significant Impacts Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM |
| | | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| ŧ | Project Description | Status | Significant Impacts |
|---|---|--------------------------|---|
| | Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits from the City Limit on Florence St. at Marsh Rd. to Willow Rd. near Durham via Marsh, Bay and Willow Rd's. | Construction is underway | Project is paused while permitting issues at resolved for the portion that will cross the railroad at Marsh Rd. |
| | Owner: IIG Group, LLC City Project Facilitator: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Elite Underground Inc. (951) 217-5529 | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|---|--|--------------------------|---|
| 4 | Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Middlefield Rd. from Willow Rd. into the City of Palo Alto. | Construction is underway | Project is paused while permitting issues are resolved for the portion that will cross below the creek, and into Palo Alto. |
| | Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: NorthBay Construction and Engineering | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|---|--|---|--|
| 5 | Chrysler Stormwater Pump Station Improvements Project Contract Documents The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, engine-generator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs, | Excavation and installation of walers taking place. | Minor traffic impact expected during operation – truck/equipment exit/entering the site. |
| | Owner: City of Menlo Park City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: APEC | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|---|--|---|---|
| 6 | WBSD Bayfront Project: This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related offsite/on-site improvements. | Contractor is scheduled to finalize striping and restoration affected by the replacement of sanitary sewer main crossing at Bayfront Park entry/exit. | Minor traffic impact due to occasional construction activities (entry/exit at Bayfront Park) during operation. Contractor shall provide traffic control approved by City and Caltrans. Ranger Construction to coordinate work activities affecting traffic route with City's Park Supervisor, and users of Park facilities. |
| | Owner: West Bay Sanitary District WBSD Inspector: George Sanchez (650) 477-6425 City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 René Morales (650) 330-6746 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Ranger Construction | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|---|---|-----------------------------------|--------------------------------|
| | CITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT: In general, the project consists of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way. | No work is scheduled at this time | No traffic impact is expected. |
| | Owner: City of Menlo Park | | |
| 7 | City Project Engineer: Mitchell Supan (650)330-6756 | | |
| | City Engineering Inspector: Holani Vaka (650) 330-6753 | | |
| | Contractor: Catos General Engineering (510) 397-2677 | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| | | ssigned inspectors for immediate attention or co | . , , |
|---|--|--|---|
| # | Project Description | Status | Significant Impacts |
| | Multi Story Commercial Building for Lot 3 North located at 1305 O'Brien Drive: The scope of work includes the offsite improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court. | Contractor is scheduled to continue onsite building construction and off-site material deliveries using Adams Court and Adams Drive. Contractor is scheduled to continue remaining watermain and services upgrades along Adams Drive and Adams Court. Storage tanks are expected to be removed. Comcast is expected to schedule the installation of utility services along Adams Court per issued encroachment permit (to be confirmed). Contractor is expected to schedule the installation of streetlights along Adams Drive and Adams Court (to be confirmed). | Major traffic impact due to lane closure, entry/exit of deliveries along Adams Drive and Adams Court. Contractor shall install and maintain temporary pathway along O'Brien Drive and Casey Court. Contractor shall provide traffic control approved by City as needed. |
| | Owner: Tarlton City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749 | | |
| 8 | City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354 | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|---|---|--|---|
| | Automated Meter Infrastructure (AMI) Project The AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time. For more information and an installation schedule, visit | Meter upgrades are continuing in the Willows area. A door hanger will be placed on the customer's door after work has been completed | No traffic impact at this time. Meter replacement will require temporary water service interruption (no more than one hour). Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly. |
| 9 | Owner: City of Menlo Park City Project Engineer: Scott Jaw (650) 330-6694 Contractor: Concord Utility Services Garry Pesavento – Project Manager (951) 757-2597 | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | ssigned inspectors for immediate attention or co | Significant Impacts |
|----|---|---|--|
| # | Mixed Used Building at 115 El Camino Real This project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue. | Contractor is scheduled to continue onsite construction. Contractor continues coordination and applying permit for utility services (CalWater, WBSD and PG&E) along Harvard and Alto Lane frontage. | Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed. |
| 10 | City Project Engineer: Rambod Hakhamaneshi (650) 330-6759 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077 | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|---|--|--|---------------------------------|
| | SF Creek Stabilization Project: The project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy season | Throughout the winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the San Francisquito Creek Bank Stabilization Project page. Contractor is scheduled to begin mobilization for the full project in Spring/Early Summer 2024. | No traffic impact at this time. |
| 1 | Owner: Peninsula Corridor Joint Powers Board City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: Caltrans | | |
| | | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|----|---|--|---------------------------------|
| 12 | Willow Oaks and Burgess Parks Improvement Project: This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines. | Burgess Park is completed and opened to public. Willow Oaks Park (Playground, Dogpark, Tennis Courts, Basketball Court & Parking Lot) is substantially completed and opened to public pending punchlist items including - still without electricity & lights which leads to new restroom closed still due to no power. PG&E is scheduled to re-energize the new meter pedestal for Willow Oaks Park next week for final inspections. | No traffic impact at this time. |
| | Owner: City of Menlo Park. City Project Manager: Holani Vaka (650)330-6753 City Engineering Inspector: Holani Vaka Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065 | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|----|--|--|--------------------------------|
| | Multi-Unit Residential Project at 115 Independence, 104/110 Constitution Drive (Menlo Portal) 320 rental multi-family apartment units along with 35,000 square feet of non-residential area spanning 3.2 acres | Contractor is scheduled to finalize submittals for Final Engineering Inspection for Building A along Constitution and Building B along Independence. Contractor is expected to undertake the installation of fence fronting property along Constitution and Independence Drives per issued encroachment permit. | No traffic impact is expected. |
| | Owner: Greystar | | |
| | City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749 | | |
| 13 | City of Menlo Park Inspector: Mel Yambao (925) 980-7485 | | |
| | Contractor: Greystar Andrew Sagucio - Superintendent (408) 655-5928 | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|----|---|--|---|
| | Watermain Replacement Project along Continental Drive The scope of work on Continental Drive between Tioga Drive and Monte Rosa Drive includes abandoning and filling existing 12-inch asbestos cement pipe (ACP) water mains and installing 2,170 linear feet of 12- inch high-density polyethylene (HDPE) water main, 33 residential services, 790 linear feet of 1-inch HDPE, 145 linear feet of 6-inch HDPE, and five fire hydrants. The scope includes restoration, asphalt pavement and other incidentals. | Contractor is scheduled to undertake the old watermain abandonment and concrete restoration works. Comcast is expected to undertakes potholing operation to verify existing telephone lines within pavement to be reconstructed. | Major traffic impact due to lane closure during 8AM – 5PM operation. Contractor shall provide traffic control approved by City. |
| 14 | Owner: City of Menlo Park City of Menlo Park Project Manager: Scott Jaw (650) 330-6694 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Casey Construction Gerry McGrillen – Project Manager (650) 222-4455 | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|----|---|-----------------------------------|--|
| 15 | Ravenswood Ave Street Resurfacing Project: The project is located along Ravenswood Avenue from El Camino Real to Laurel Street. The scope of work generally includes installing asphalt dig-outs, milling and overlaying the street with a top layer of asphalt, and installing new medians, curb ramps, and signing and striping. Owner: City of Menlo Park City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: Radius Earthwork Inc. | No work is scheduled at this time | No traffic impact at this time |
| 16 | Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto. Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC | Construction is underway | No Construction traffic delays are expected during nighttime weekday construction hours of 8PM to 5AM. Reduction of vehicle speed on Sand Hill Rd. Eastbound after Branner Dr. is recommended due to rough road conditions. |
| | Phone: 213.949.1848 Ryan.delong@intermountainig.com City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Ghita Underground Engineering, Inc. | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| Watermain Replacement Project along O'Brien Drive The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/others) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals. Contractor is scheduled to constant installation of watermain and along O'Brien Drive (between Road and Kelly Court) - conform Willow ROW. | d services during operation along O 'Brien Drive. Contractor shall provide traffic control and |
|---|--|
| 17 | |
| Owner: City of Menlo Park City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749 | |
| City of Menlo Park Inspector: Mel Yambao (925) 980-7485 | |
| Contractor: Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760-1441 | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| 2024 CITY WIDE SLURRY SEAL PROJECT The project includes installation of slurry seal across twenty-four (24) base bid and four (4) bid alternate streets. The scope of work generally includes slurry reconstruction at each project location. The work also includes, but is not limited to installation of asphalt dig-outs, crack sealing, sidewalk, valley gutter, curb and gutters, ADA curb ramp, speed tables, signing and striping, tree root repairs, and utility cover protection. 18 Owner: City of Menlo Park In preparation for slurry sealing work the contractor will be repairing pavement with deep cracks (dig outs) along Loma Prieta Ln. from Warner Range to Monte Rosa Lemon St. from Stanford to Oakdale Carlton Ave. from Newbridge to lyy. Henderson Ave. from Pierce to Newbridge to Regal Ct. from Durham to O'Keefe Robin Way from McKendry to Marmona There will no parking signs posted along the streets showing the exact days of the slurry sealing infront of your property. As a reminder, driveways are not accessible for three to four hours depending on the weather once the slurry seal is applied. |
|---|
| Manager: Michael Fu. Rene Punsalan (650) 330-6794 City Engineering Inspector: Holani Vaka (650)330-6753 Contractor: VSS International, Inc. Michael Koenig (916)373-1500 |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|----|---|--|--|
| 19 | West Bay Sanitary District – Point Repair Project Phase II The project includes removal and replacement of existing sewer mains at various locations within the City. The scope of work generally includes open cut and pipe bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work. | Construction of the various sewer mains are underway. Coordination with the City is required for mobilization from site to site. | Major/Minor traffic impacts due to lane closures during 8AM – 5PM operation within construction footprint during tie-in connection operation/activities. Contractor shall provide traffic control approved by City. Traffic disturbances vary from site to site. |
| | Owner: West Bay Sanitary District (WBSD) WBSD Inspector: George Sanchez (650) 477-6425 City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: Casey Construction Inc. Brenden Casey (650)369-1876 | | |

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

| # | Project Description | Status | Significant Impacts |
|----|---|--|---|
| | California Water Service – Live Oak Avenue, Roble Avenue, and Lee Drive The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Live Oak Avenue, Roble Avenue, and Lee Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work. | Construction of the water mains are underway along Live Oak Avenue and Roble Avenue. | Major/Minor traffic impacts due to lane closure during 8AM – 5PM operation around El Camino Real, University Drive, Live Oak Avenue, and Roble Avenue during tie-in connection operation/activities. Contractor shall provide traffic control approved by City. |
| 20 | Owner: California Water Service Cal Water Service Project Manager Erik Martin (650) 854-5454 City of Menlo Park Project Manager: Jason Santos (650) 330-6715 | | |
| | City Engineering Inspector: Wil Radford (650)330-6742 Contractor: West Valley Construction John Healy (408)371-5510 | | |