The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi-Unit Residential Project at 141 Jefferson, 180/186 Constitution Drive (Menlo Uptown) 473-unit housing project which spans 4.83 acres, 427 rental multifamily units, 46 for-sale townhomes and 71 affordable housing units.	Contractor is scheduled to continue the finalization of submittals for Final Engineering Inspection for Building A fronting Constitution Drive and Building B fronting Jefferson Drive.	No traffic impact expected.
1	Owner: Greystar City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Greystar Renato Carlos – Superintendent (408) 398-7411 Terry Tennyson – Superintendent (209) 489-5975		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Haven Avenue Street Improvement Project: Work includes installation of sidewalks, landscaping, asphalt resurfacing, and striping along Haven Avenue from Marsh Road to the Atherton Channel. The project also includes a pedestrian bridge and intersection upgrades at Marsh Road (including new signals and curb ramps). City Project Manager:	Haven Ave median will paved. Pedestrian bridge fabrication is ongoing. City will remain vigilant of any BMP and erosion control issues during this time.	Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM
	Michael Fu (650) 330-6706 City Engineering Inspector: Holani Vaka (650) 330-6753		
2	Contractor: McGuire and Hester Brian Thompson, Project Manager (510) 632-7676		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
3	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits from the City Limit on Florence St. at Marsh Rd. to Willow Rd. near Durham via Marsh, Bay and Willow Rd's.	Pavement restoration on Marsh Rd. is being scheduled.	No impacts expected.
	Owner: IIG Group, LLC City Project Facilitator: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Elite Underground Inc. (951) 217-5529		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
4	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Middlefield Rd. from Willow Rd. into the City of Palo Alto.	Pavement restoration work is being scheduled.	No current impacts.
	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: NorthBay Construction and Engineering		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
5	Chrysler Stormwater Pump Station Improvements Project Contract Documents The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, engine-generator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs,	Excavation and installation of walers taking place.	Minor traffic impact expected during operation – truck/equipment exit/entering the site.
	Owner: City of Menlo Park City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: APEC		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
6	WBSD Bayfront Project: This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related offsite/on-site improvements.	Contractor is scheduled to finalize striping and restoration affected by the replacement of sanitary sewer main crossing at Bayfront Park entry/exit.	Minor traffic impact due to occasional construction activities (entry/exit at Bayfront Park) during operation. Contractor shall provide traffic control approved by City and Caltrans. Ranger Construction to coordinate work activities affecting traffic route with City's Park Supervisor, and users of Park facilities.
	Owner: West Bay Sanitary District WBSD Inspector: George Sanchez (650) 477-6425 City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 René Morales (650) 330-6746 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Ranger Construction		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	CITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT: In general, the project consists of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.	No work is scheduled at this time	No traffic impact is expected.
	Owner: City of Menlo Park		
7	City Project Engineer: Mitchell Supan (650)330-6756		
	City Engineering Inspector: Holani Vaka (650) 330-6753		
	Contractor: Catos General Engineering (510) 397-2677		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi Story Commercial Building for Lot 3 North located at 1305 O'Brien Drive: The scope of work includes the offsite improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court.	 Contractor is scheduled to continue onsite building construction and off-site material deliveries using Adams Court and Adams Drive. Comcast is expected to schedule the installation of utility services along Adams Court per issued encroachment permit (to be confirmed). Contractor is scheduled to continues the storm drainage system along Adams Drive. Contractor is expected to schedule the installation of streetlights along Adams Drive and Adams Court (to be confirmed). 	Major traffic impact due to lane closure, entry/exit of deliveries along Adams Drive and Adams Court. Contractor shall install and maintain temporary pathway along O'Brien Drive and Casey Court. Contractor shall provide traffic control approved by City as needed.
	Owner: Tarlton City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
8	City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Automated Meter Infrastructure (AMI) Project The AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time. For more information and an installation schedule, visit	Meter upgrades are continuing in the Willows area. A door hanger will be placed on the customer's door after work has been completed	No traffic impact at this time. Meter replacement will require temporary water service interruption (no more than one hour). Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly.
	Owner: City of Menlo Park City Project Engineer: Scott Jaw (650) 330-6694		
9	City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Concord Utility Services Garry Pesavento – Project Manager (951) 757-2597		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	ssigned inspectors for immediate attention or co	Significant Impacts
#	Mixed Used Building at 115 El Camino Real This project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue.	Contractor is scheduled to continue onsite construction. Contractor continues coordination and applying permit for utility services (CalWater, WBSD and PG&E) along Harvard and Alto Lane frontage.	Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.
10	City Project Engineer: Rambod Hakhamaneshi (650) 330-6759 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	SF Creek Stabilization Project: The project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy season	Throughout the winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the San Francisquito Creek Bank Stabilization Project page. Contractor is scheduled to begin mobilization for the full project in Spring/Early Summer 2024.	No traffic impact at this time.
111	Owner: Peninsula Corridor Joint Powers Board City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: Caltrans		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
12	Willow Oaks and Burgess Parks Improvement Project: This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines.	Burgess Park is completed and opened to public. Willow Oaks Park is opened to public. The contractor is finalizing punchlist items pertaining to the restroom	No traffic impact at this time.
	Owner: City of Menlo Park. City Project Manager: Holani Vaka (650)330-6753 City Engineering Inspector: Holani Vaka Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi-Unit Residential Project at 115 Independence, 104/110 Constitution Drive (Menlo Portal) 320 rental multi-family apartment units along with 35,000 square feet of non-residential area spanning 3.2 acres	 Contractor is scheduled to finalize submittals for Final Engineering Inspection for Building A along Constitution and Building B along Independence. Contractor is expected to undertake the installation of fence fronting property along Constitution and Independence Drives per issued encroachment permit. Pending due to project condition requirements. 	No traffic impact is expected.
	Owner: Greystar		
	City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
13	City of Menlo Park Inspector: Mel Yambao (925) 980-7485		
	Contractor: Greystar Andrew Sagucio - Superintendent (408) 655-5928		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Watermain Replacement Project along Continental Drive The scope of work on Continental Drive between Tioga Drive and Monte Rosa Drive includes abandoning and filling existing 12-inch asbestos cement pipe (ACP) water mains and installing 2,170 linear feet of 12- inch high-density polyethylene (HDPE) water main, 33 residential services, 790 linear feet of 1-inch HDPE, 145 linear feet of 6-inch HDPE, and five fire hydrants. The scope includes restoration, asphalt pavement and other incidentals.	Contractor is scheduled to continue concrete restoration work. Contractor is expected to fix asphalt pavement and make storm ground water diverted/intercepted at Monte Rosa and Continental. Comcast/CableCom is scheduled to undertake relocation of telephone/fiber lines along Continental Drive (Tioga to Monte Rosa) upon issuance of encroachment permit.	Major traffic impact due to lane adjustment during 8AM – 5PM operation. Contractor shall provide traffic control approved by City.
14	Owner: City of Menlo Park City of Menlo Park Project Manager: Scott Jaw (650) 330-6694 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Casey Construction Gerry McGrillen – Project Manager (650) 222-4455		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
15	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto.	Construction is underway	No Construction traffic delays are expected during nighttime weekday construction hours of 8PM to 5AM.
	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Ghita Underground Engineering, Inc.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

The beaution of the beaution o	Atermain Replacement Project long O'Brien Drive he scope of work on O'Brien Drive etween Willow Road and Hetch etchy includes abandoning xisting pipe water mains and stalling 12- inch C900 water main, and reconnection existing services	Contractor is scheduled to continue the installation of watermain and water services along O 'Brien Drive (Willow Road to Casey Court).	Major traffic impact due to lane adjustment during operation along O 'Brien Drive. Contractor shall provide traffic control and detour guide signs approved by City.
On Ci Mi Er	water services/fire ne/BFP/others) and fire hydrants. he scope includes restoration, sphalt pavement, striping and ther incidentals. wher: ity of Menlo Park ity of Menlo Park Project lanager: ric Hinkley (650) 330-6749 ity of Menlo Park Inspector: lel Yambao (925) 980-7485		
Me Co Ta			

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
17	2024 CITY WIDE SLURRY SEAL PROJECT The project includes installation of slurry seal across twenty-four (24) base bid and four (4) bid alternate streets. The scope of work generally includes slurry reconstruction at each project location. The work also includes, but is not limited to installation of asphalt dig-outs, crack sealing, sidewalk, valley gutter, curb and gutters, ADA curb ramp, speed tables, signing and striping, tree root repairs, and utility cover protection. Owner:	 The contractor is preparing for signing and striping work following slurry seal treatment. We anticipate the work to be complete by the end of this month. The following streets will receive slurry seal treatment this Friday: Marmona Dr. from Blackburn to Gilbert Trinity Drive (from Whitney Drive to 1050 Trinity Drive) There will no parking signs posted along the streets showing the exact days of the slurry sealing in front of your property. As a reminder, driveways are not accessible for three to four hours depending on the weather once the slurry seal is applied. 	Minor traffic impact due to lane closures during 8am - 5pm operation across the streets identified with concrete work. Contractor shall provide safe traffic control plans and detour guide signs including flaggers for pedestrians & vehicles per City approved plans.
	City of Menlo Park City of Menlo Park Project Manager: Michael Fu. Rene Punsalan (650) 330-6794 City Engineering Inspector:		
	Holani Vaka (650)330-6753 Contractor: VSS International, Inc. Michael Koenig (916)373-1500		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
18	West Bay Sanitary District – Point Repair Project Phase II The project includes removal and replacement of existing sewer mains at various locations within the City. The scope of work generally includes open cut and pipe bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work. Owner: West Bay Sanitary District (WBSD) WBSD Inspector: George Sanchez (650) 477-6425 City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: Casey Construction Inc. Brenden Casey (650)369-1876	 Sewer replacement in the City Parking Lot is complete and parking lot is fully operational. Pavement restorative work schedule is in development and will be determined at later date. Construction of the various sewer mains are underway. Coordination with the City is required for mobilization from site to site. Notification of work will be provided by the Contractor prior to the start of work. Locations of sewer replacement. Schedule of each location is subject to change. Van Buren Road Nova Lane Robin Way Spruce Avenue Felton Drive Arden Drive Pine Street Laurel Street Alma Lane Mielke Drive El Camino Real Live Oak Avenue Roble Avenue Blake Street Waverly Street Sherwood Way East Creek Drive Claremont Way Loma Prieta Lane Monte Rosa Drive 	None at this time (City Parking Lot) Once pavement restorative work begins, traffic control should be expected along Laurel Street and limited availability in the City Parking Lot. Major/Minor traffic impacts due to lane closures during 8AM – 5PM operation within construction footprint during tie-in connection operation/activities. Contractor shall provide traffic control approved by City. Traffic disturbances vary from site to site.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	California Water Service – Live Oak Avenue, Roble Avenue, and Lee Drive The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Live Oak Avenue, Roble Avenue, and Lee Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	Construction of the water mains are underway along Live Oak Avenue and Roble Avenue.	Major/Minor traffic impacts due to lane closure during 8AM – 5PM operation around El Camino Real, University Drive, Live Oak Avenue, and Roble Avenue during tie-in connection operation/activities. Contractor shall provide traffic control approved by City.
	Owner: California Water Service Cal Water Service Project Manager Erik Martin (650) 854-5454 City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: West Valley Construction John Healy (408)371-5510		