The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Santa Cruz Avenue and Alameda De Las Pulgas Improvement Project	Construction on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue is underway.	Moderate impact due to sidewalk demolition on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue.
	The project scope includes: Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue: Enhance existing sidewalk and bicycle lanes by reducing this section down to one vehicle lane per direction with a two-way center left turn lane. Santa Cruz Avenue from Alameda de las Pulgas to Sand Hill Road: Enhance existing sidewalk and add new bicycle lanes by removing one of the two southbound vehicular lanes.	https://www.smcgov.org/publicworks/santa- cruz-avenue-and-alameda-de-las-pulgas- improvement-project	
1	Owner: San Mateo County San Mateo County Project Manager: Leo Chow (650) 399-6415 City Of Menlo Park Project Manager: Rich Angulo (650) 330-6771 Contractor: RK Engineering Tom Tierney – Project Engineer (415) 420-9993		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
2	Haven Avenue Street Improvement Project: Work includes installation of sidewalks, landscaping, asphalt resurfacing, and striping along Haven Avenue from Marsh Road to the Atherton Channel. The project also includes a pedestrian bridge and intersection upgrades at Marsh Road (including new signals and curb ramps). City Project Manager: Michael Fu (650) 330-6706 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: McGuire and Hester Brian Thompson, Project Manager (510) 632-7676	 Contractor has completed all concrete & PCC scope of work on this project Pedestrian bridge is opened to public. Contractor will continue to work on final punchlist items. City will remain vigilant of any BMP and erosion control issues during this time. 	Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
3	Chrysler Stormwater Pump Station Improvements Project Contract Documents The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, engine- generator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs, Owner: City of Menlo Park City Project Engineer: Mitchell Supan (650)330-6756 City Engineering Inspector: Holani Vaka (650) 330-6753 Contractor: APEC	 Prep and pour concrete for generator room. Start underground electrical work. Install manhole for new storm water connection 	Minor traffic impact expected during operation – truck/equipment exit/entering the site.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	WBSD Bayfront Project: This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related off- site/on-site improvements.	 Contractor is expected to continue monitoring and maintaining pedestrian access safely open to public. Contractor is scheduled to finalize remaining SSMH and removal of temporary by-pass at Bayfront Park entry/exit. Needs confirmation on material deliveries. 	Minor traffic impact due to occasional construction activities (entry/exit at Bayfront Park) during operation.
	West Bay Sanitary District		
4	WBSD Inspector: George Sanchez (650) 477- 6425		
	City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 Wilson Radford (650) 330-6742		
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485		
	Contractor: Ranger Construction		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
#	Project DescriptionCITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT:In general, the project consists of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.Owner: City of Menlo ParkCity Project Engineer: Jordan Chu (650) 330-6782City Engineering Inspector: Holani Vaka (650) 330-6753Contractor: Catos General Engineering (510) 397-2677	Status No work is scheduled at this time	Significant Impacts No traffic impact is expected.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
6	Multi Story Commercial Building for Lot 3 North located at 1305 O 'Brien Drive: The scope of work includes the off-site improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court. Owner: Tarlton City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354	 Contractor is scheduled to continues off-site & on-site maintenance (irrigation, landscape/hardscape) fronting Adams Drive from O 'Brien Drive as part of the Off-Site Improvement project (warranty, guarantee period). Engineering is re-schedule to undertakes TCO walk-through on May 14, 2025. 	No anticipated traffic impact. Contractor shall provide traffic control approved by City as needed.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Automated Meter Infrastructure (AMI) Project The AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time. For more information and an installation schedule, visit	 Meter upgrades are continuing in the Willows area. A door hanger will be placed on the customer's door after work has been completed. 	No traffic impact at this time. Meter replacement will require temporary water service interruption (no more than one hour). Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly.
	Owner: City of Menlo Park		
7	City Project Engineer: Scott Jaw (650) 330-6694		
	Contractor: Concord Utility Services Garry Pesavento – Project Manager (951) 757-2597		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
*	Project Description Mixed Used Building at 115 El Camino Real This project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue. City Project Engineer: Rambod Hakhamaneshi (650) 330-6759 City Engineering Inspector: Wilson Radford (650) 330-6742 Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077	Status Contractor is scheduled to continue on-site construction. Contractor continues coordination and applying permit for utility services (CalWater, WBSD and PG&E) along Harvard and Alto Lane frontage. 	Significant Impacts Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
9	Project DescriptionSF Creek Stabilization ProjectThe project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy seasonOwner: Peninsula Corridor Joint Powers BoardCity Project Engineer: Mitchell Supan (650)330-6756City Engineering Inspector: Holani Vaka (650) 330-6753Contractor: Caltrans	 Status Contractor is collecting federal permits to begin mobilization for the full restoration project Construction is expected to continue in Spring/Early Summer 2026. Throughout the coming winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the <u>San Francisquito Creek Bank Stabilization</u> Project page. 	Significant Impacts No traffic impact at this time.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
10	Willow Oaks and Burgess Parks Improvement Project : This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines. Owner: City of Menlo Park. City Project Manager: Holani Vaka (650)330-6753 City Engineering Inspector: Holani Vaka Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065	 Burgess Park is completed and opened to public. Willow Oaks Park is completed and opened to public 	No traffic impact at this time.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto.	Contractor continues work on conduit bridge attachment. Most work is in City of Palo Alto right of way.	No Construction traffic delays are expected
11	Owner: Ryan de Long Douglas Sink Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: (925) 247-4227 Douglas.sink@intermountainig.com		
	City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wilson Radford (650) 330-6742 Contractor: Solcom (510) 940-2490		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Watermain Replacement Project along O'Brien Drive The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/others) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals.	 Contractor is scheduled to continues in-house punch list items. Work is substantially completed. 	Minor traffic impact due to occasional lane closure/adjustment during operation along O 'Brien Drive. Contractor shall provide traffic control and detour guide signs approved by City.
12	Owner: City of Menlo Park City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760- 1441		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
13	West Bay Sanitary District – Point Repair Project Phase IIThe project includes removal and replacement of existing sewer mains at various locations within the City. The scope of work generally includes open cut and pipe bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.Owner: West Bay Sanitary District (WBSD)WBSD Inspector: George Sanchez (650) 477- 6425City of Menlo Park Project Manager: Jason Santos (650) 330-6715City Engineering Inspector: Wil Radford (650)330-6742Contractor: Casey Construction Inc. Brenden Casey (650)369-1876	 The following streets have had sewer main replacement work completed. Pavement restoration work is scheduled to be on-going. Schedules of each location is subject to change. Van Buren Road Nova Lane Robin Way Spruce Avenue Felton Drive Arden Drive Arden Drive Alma Lane Mielke Drive El Camino Real Live Oak Avenue Blake Street Waverly Street Sherwood Way East Creek Drive Claremont Way Loma Prieta Lane Monte Rosa Drive Pavement restoration is currently underway. Below are the remaining scheduled to have pavement work completed: Spruce Avenue Monte Rosa Drive Loma Prieta Lane Monte Rosa Drive Pavement restoration is currently underway. Below are the remaining scheduled to have pavement work completed: Spruce Avenue Monte Rosa Drive Loma Prieta Lane Princeton Road Morey Drive Arden Drive Pavement slurry is scheduled to be placed at a later date following ashalt concrete pavement placement. 	Major/Minor traffic impacts due to lane closures during 8AM – 5PM operation within construction footprint during pavement activities Contractor shall provide traffic control approved by the City. Traffic disturbances vary from site to site. Contractor shall also provide notification of work a minimum of 48 hours prior to starting.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
14	California Water Service – Live Oak Avenue, Roble Avenue, and Lee Drive The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Live Oak Avenue, Roble Avenue, and Lee Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	 Construction of the water mains on Live Oak Avenue and Roble Avenue and substantially complete. Pavement restorative work for Live Oak Avenue and Roble Avenue is substantially complete. Pavement striping for Live Oak Avenue is substantially complete. 	None at this time. Contractor shall coordinate with the City when work is scheduled to resume.
	Owner: California Water Service Cal Water Service Project Manager Erik Martin (650) 854-5454 City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: West Valley Construction John Healy (408)371-5510		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
15	Citywide Re-Roofing On-Call Services The project includes removal and replacement of the existing roof for specified buildings along city hall	Re-roofing of the Belle Haven Child Development Center will begin on January 27th and should take 5 weeks to complete. The building will remain open and accessible during this time. For addition information, please check the City website <u>here</u> .	Minor traffic impacts expected during this operation due to vehicles removing the old roof and delivering new materials.
	Owner: City of Menlo Park City of Menlo Park Project Manager: Mitchell Supan (650) 330-6756 City Engineering Inspector: Menlo Park Building Department Contractor: San Francisco Roofing Services Inc.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	IIG Fiber Infrastructure Project Proposed Underground work along Sandhill Road Road, Santa Cruz Avenue, and Junipero Serra Boulevard	Underground utility work is substantially complete. Contractor to perform asphalt concrete restorative work at later date.	None at this time. Contractor will coordinate with City when work is to resume.
16	Owner: Douglas Sink Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: (925) 247-4227 Douglas.sink@intermountainig.com City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: Solcom (510) 940-2490		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
17	Oak Gardens Veterans Housing The proposed project is located at 795 Willow Road in Menlo Park, at the corner of Hospital Plaza and Willow Road. Oak Gardens will provide housing for Veterans and their families who are homeless or at-risk of homelessness. It is proposed as a single 3-story building plus a surface parking lot consisting of 59 parking spaces.	 Contractor is scheduled to continue on-site building construction and off-site material deliveries using Willow Road. Contractor is scheduled to continue site clearing, and installation of on- site and off-site utilities. Schedule of construction is being communicated with the City to obtain accurate updates to the project. 	Major traffic impact due to lane closure/adjustment during operation along Willow Road. Approved working hours of 9 AM to 3 PM. Contractor shall provide traffic control and detour guide signs approved by City.
	(VA) City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: Guzman Construction Group (669) 224-9000		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
18	Flood Park Construction This project includes the redesign and construction of Flood Park. To date, Flood Park is partially open with on-going construction every day from 8 AM to 5 PM.	 C Contractor is currently in City Right-of-Way (ROW) performing sidewalk improvements along Bay Road related to the Flood Park project The main park entrance will be open every day from 8 a.m. to 5 p.m. Drivers are asked to park in the back portion of the parking lot that is close to a walking path and maps showing the location of open facilities. The pedestrian and bike gate at Iris Lane will also be open. Parking is free. 	Major traffic impact due to lane closure/adjustment during operation along Bay Road. Approved working hours of 9 AM to 3 PM. Contractor shall provide traffic control and detour guide signs approved by City.
	Owner: United State of America Department of Veterans Affairs (VA) City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: Guzman Construction Group (669) 224-9000		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Sobrato Organization Project at 123 Independence Drive This project includes the demolition of existing structures, undergrounding utilities, sedimentation & erosion control, drainage system, retaining walls, fencing, etc. on property around Constitution, Chrysler and Independence Drives.	 Contractor is scheduled to continue demolition and concrete/asphalt crushing operation on existing Independence, Constitution and Chrysler Drives buildings. Contractor is expected to undertake utility capping involves in the demolition works. 	Minor traffic impact due to entry/exit of equipment around Constitution, Chrysler and Independence Drives. Contractor shall provide traffic control and detour guide signs approved by City.
19	Owner: Sobrato Organization City of Menlo Park Project Manager: Ebby Sohrabi (650) 330-6743 Edress Rangeen (650) 330-6712 City Engineering Inspector: Mel Yambao (925) 980-7485 Contractor: TJ Simmons (650) 444-4460		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
20	 2025 Street Resurfacing Projects This project will resurface the following streets: Sevier Avenue from Newbridge St. to Ivy Dr. Sevier Avenue from Ivy Dr. to Hamilton Ave. Chrysler Dr. from Jefferson Dr. to Constitution Dr. Iris Ln. from Van Buren Rd. to Terminus Woodland Ave. from Pope St. to Menalto Ave. Waverly St. from Alma St. to Laurel St. East Creek Dr. from Linfield Dr. to Willow Rd. Roble Ave. from University Dr. to El Camino Real Mildelfield Rd. from Santa Margarita Dr. to Willow Rd. Roble Ave. from Lemon St. to Olive St Monte Rosa Ave. from Sharon Park Dr. to Eastridge Dr. Grayson Ct. from Willow Rd to Laurel Ave. Deanna Ave. from Avy Ave to Cul De Sac The scope of work generally includes grinding and overlaying streets with asphalt and installation of asphalt base repairs, ADA curb ramps, speed humps, minor concrete work, and signing and striping. City of Menlo Park Project Manager: Rene Punsalan (650)330-6794 City Construction Inspector: Holani Vaka (650)330-6753 Contractor: Teichert Construction Project Manager: David Harris (916)558-8599		