The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Santa Cruz Avenue and Alameda De Las Pulgas Improvement Project	Construction on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue is underway.	Moderate impact due to sidewalk demolition on Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue.
	The project scope includes: Alameda de las Pulgas from Avy Avenue to Santa Cruz Avenue: Enhance existing sidewalk and bicycle lanes by reducing this section down to one vehicle lane per direction with a two-way center left turn lane. Santa Cruz Avenue from Alameda de las Pulgas to Sand Hill Road: Enhance existing sidewalk and add new bicycle lanes by removing one of the two southbound vehicular lanes.	https://www.smcgov.org/publicworks/santa- cruz-avenue-and-alameda-de-las-pulgas- improvement-project	
1	Owner: San Mateo County San Mateo County Project Manager: Leo Chow (650) 399-6415 City Of Menlo Park Project Manager: Rich Angulo (650) 330-6771 Contractor: RK Engineering Tom Tierney – Project Engineer (415) 420-9993		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Multi-Unit Residential Project at 141 Jefferson, 180/186 Constitution Drive (Menlo Uptown) 473-unit housing project which spans 4.83 acres, 427 rental multi-family units, 46 for-sale townhomes and 71 affordable housing units.	<ul> <li>Contractor is scheduled to continue the finalization of submittals for Final Engineering Inspection for Building A fronting Constitution Drive and Building B fronting Jefferson Drive.</li> <li>Contractor is being continuously monitored for compliance to the monthly SWPPP site review from October 2024 to April 2025</li> <li>No work is allowed along City's ROW on Monday, November 11 to celebrate Veterans Day.</li> </ul>	No traffic impact expected.
	Greystar		
2	City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
	<b>City of Menlo Park Inspector:</b> Mel Yambao (925) 980-7485 <b>Contractor:</b> Greystar Renato Carlos – Superintendent (408) 398-7411 Terry Tennyson – Superintendent (209) 489-5975		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
#	Project DescriptionHaven Avenue Street Improvement Project:Work includes installation of sidewalks, landscaping, asphalt resurfacing, and striping along Haven Avenue from Marsh Road to the Atherton Channel. The project also includes a pedestrian bridge and intersection upgrades at Marsh Road (including new signals and curb ramps).City Project Manager: Michael Fu (650) 330-6706City Engineering Inspector: Holani Vaka (650) 330-6753Contractor: McGuire and Hester Brian Thompson, Project Manager (510) 632-7676	<ul> <li>Status</li> <li>Contractor has completed the signing &amp; striping per plans along Haven Ave.</li> <li>Contractor is scheduled to perform the new traffic signal lights swap &amp; remove/disposed of old light poles per approved plans, at night on 11/14/2024.</li> <li>Contractor will then schedule to pour new ADA concrete curb ramps at Marsh Rd &amp; Haven Ave intersection as per City &amp; Caltrans approved plans.</li> <li>City will remain vigilant of any BMP and erosion control issues during this time.</li> </ul>	Significant Impacts Construction traffic control may result in minor traffic delays during weekdays 8AM – 5PM

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits from the City Limit on Florence St. at Marsh Rd. to Willow Rd. near Durham via Marsh, Bay and Willow Rd's.	Project is substantially complete.	No traffic impacts expected
4	Owner: IIG Group, LLC City Project Facilitator: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Elite Underground Inc. (951) 217-5529		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Middlefield Rd. from Willow Rd. into the City of Palo Alto.	Project is substantially complete.	No traffic impacts expected
5	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: NorthBay Construction and Engineering		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Chrysler Stormwater Pump Station Improvements Project Contract Documents	<ul> <li>Prep and pour concrete for pump station deck, beams, and pump station walls.</li> </ul>	Minor traffic impact expected during operation – truck/equipment exit/entering the site.
	The scope of work consists of furnishing & installing a new stormwater pump station/facility at 1395 Chrysler Dr. Menlo Park. This includes underground wet well, pump & motor room, electrical control room, engine- generator room, pumping/electrical equipment & controls, hardscaping, landscaping, etc. to complete the work as per City approved plans & specs,		
	<b>Owner:</b> City of Menlo Park		
6	<b>City Project Engineer:</b> Mitchell Supan (650)330-6756		
	<b>City Engineering Inspector:</b> Holani Vaka (650) 330-6753		
	<b>Contractor:</b> APEC		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	WBSD Bayfront Project: This is the WBSD sanitary sewer main upgrades at Marsh Road and Bayfront Park. Works includes replacement of existing sanitary sewer main system, removal and protection of existing improvements, concrete/asphalt paving, signalization upgrades, sign & striping and other related off- site/on-site improvements.	<ul> <li>Contractor is scheduled to finalize striping and restoration affected by the replacement of sanitary sewer main crossing at Bayfront Park entry/exit.</li> <li>No work is allowed along City's ROW on Monday, November 11 to celebrate Veterans Day.</li> </ul>	Minor traffic impact due to occasional construction activities (entry/exit at Bayfront Park) during operation. Contractor shall provide traffic control approved by City and Caltrans. Ranger Construction to coordinate work activities affecting traffic route with City's Park Supervisor, and users of Park facilities.
7	Owner: West Bay Sanitary District WBSD Inspector: George Sanchez (650) 477- 6425 City of Menlo Park Project Manager (per issued encroachment permit): Jason Santos (650) 330-6715 René Morales (650) 330-6746 City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Ranger Construction		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
#	Project DescriptionCITYWIDE ASPHALT AND CONCRETE ON-CALL REPAIR SERVICES PROJECT:In general, the project consists of installing concrete sidewalk, curb and gutter, valley gutter, accessible curb ramps, driveways, and asphalt base repairs or overlays in the public right of way.Owner: City of Menlo ParkCity Project Engineer: Jordan Chu (650) 330-6782City Engineering Inspector: Holani Vaka (650) 330-6753Contractor: Catos General Engineering (510) 397-2677	Status         No work is scheduled at this time	Significant Impacts           No traffic impact is expected.
	(510) 397-2677		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
9	Multi Story Commercial Building for Lot 3 North located at 1305 O'Brien Drive:         The scope of work includes the off-site improvements, underground wet & dry utilities, street lights, parking, irrigation/landscape, concrete works, hardscape along O 'Brien Drive, Adams Drive and Adams Court.         Owner: Tarlton         City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749         City of Menlo Park Inspector: Mel Yambao (925) 980-7485         Contractor: BNBuilders Matt Hemmis (Superintendent) (831) 419-4354	<ul> <li>Contractor is scheduled to continue on-site building construction and off-site material deliveries using Adams Court and Adams Drive.</li> <li>Contractor is scheduled to continue the installation of storm drainage system on-site.</li> <li>Contractor is scheduled to continue the installation of streetlights foundation along Adams Drive (from O 'Brien Drive) to Adams Court.</li> <li>Contractor is being continuously monitored for compliance to the monthly SWPPP site review from October 2024 to April 2025.</li> <li>No work is allowed along City's ROW on Monday, November 11 to celebrate Veterans Day.</li> </ul>	Major traffic impact due to lane closure, construction activities, entry/exit of deliveries along Adams Drive and Adams Court. Contractor shall install and maintain temporary pedestrian pathway along O'Brien Drive and Casey Court. Contractor shall provide traffic control approved by City as needed.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
#	Automated Meter Infrastructure (AMI) ProjectThe AMI project will upgrade all water meters for Menlo Park Municipal Water (MPMW) customers. These new meters will record and transmit accurate, hourly data in near real-time.For more information and an installation schedule, visitOwner: City of Menlo ParkCity Project Engineer: Scott Jaw (650) 330-6694City of Menlo Park Inspector: Mel Yambao (925) 980-7485Contractor: Concord Utility Services Garry Pesavento – Project	Status <ul> <li>Meter upgrades are continuing in the Willows area. A door hanger will be placed on the customer's door after work has been completed</li> <li>No work is allowed along City's ROW on Monday, November 11 to celebrate Veterans Day.</li> </ul>	Significant Impacts No traffic impact at this time. Meter replacement will require temporary water service interruption (no more than one hour). Due to the age of the water system, leaks may occur during meter replacement which may cause prolonged water outages. The water department will contact affected customers directly.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
#	Project DescriptionMixed Used Building at 115 EI Camino RealThis project consists of building of Mixed Used structure at the corner of El Camino Real and Harvard Avenue.City Project Engineer: Rambod Hakhamaneshi (650) 330-6759City Engineering Inspector: René Morales (650) 330-6746Contractor: Via Builders, Inc. Wes Kartch/Owner Representative (650) 948-1077	<ul> <li>Status</li> <li>Contractor is scheduled to continue on-site construction.</li> <li>Contractor continues coordination and applying permit for utility services (CalWater, WBSD and PG&amp;E) along Harvard and Alto Lane frontage.</li> </ul>	Significant Impacts Occasional minor traffic impact due to hauling, handling and material deliveries. Contractor shall provide traffic control approved by City as needed.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
#	Project DescriptionSF Creek Stabilization ProjectThe project is located along the San Francisquito Creek along the existing trail system that connects Alma St to El Palo Alto Park. The scope of work generally includes stabilizing the side slope of the creek to protect the creek from erosion during the rainy seasonOwner: Peninsula Corridor Joint Powers BoardCity Project Engineer: Mitchell Supan (650)330-6756City Engineering Inspector: Holani Vaka (650) 330-6753Contractor: Caltrans	<ul> <li>Status</li> <li>Contractor is collecting federal permits to begin mobilization for the full restoration project Construction is expected to continue in Spring/Early Summer 2026.</li> <li>Throughout the coming winter, crews will continue to routinely inspect the bridge to ensure there is no risk to the bridge, creek, or general public. For more information on the permanent project, visit the <u>San Francisquito Creek Bank Stabilization</u> Project page.</li> </ul>	Significant Impacts No traffic impact at this time.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
13	Willow Oaks and Burgess Parks Improvement Project : This project includes the renovation of Willow Oaks Park: playground replacement with new play equipment, rubberized surfacing, artificial turf and fencing; installation of a new dog park and drinking fountain; basketball court resurfacing; new AC and concrete pathways, new utility line and installation of a new prefabricated restroom. The Burgess Park improvements includes: playground replacements, rubberized surfacing, area drains, ADA compliant parking stall and concrete walkways, new fencing, grading and drainage, and the installation of utility lines. Owner: City of Menlo Park. City Project Manager: Holani Vaka (650)330-6753 City Engineering Inspector: Holani Vaka Contractor: Saurez & Munoz Construction, Inc. John Saurez (510)782-6065	<ul> <li>Burgess Park is completed and opened to public.</li> <li>Willow Oaks Park is completed and opened to public</li> </ul>	No traffic impact at this time.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
#	Multi-Unit Residential Project at 115 Independence, 104/110 Constitution Drive (Menlo Portal)         320 rental multi-family apartment units along with 35,000 square feet of non- residential area spanning 3.2 acres         Owner: Greystar         City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749         City of Menlo Park Inspector: Mel Yambao (925) 980-7485         Contractor: Greystar         City of Menlo Park Inspector: Mel Yambao (925) 980-7485	<ul> <li>Status</li> <li>Contractor is scheduled to finalize submittals for Final Engineering Inspection for Building A along Constitution and Building B along Independence.</li> <li>Contractor is being continuously monitored for compliance to the monthly SWPPP site review from October 2024 to April 2025.</li> <li>No work is allowed along City's ROW on Monday, November 11 to celebrate Veterans Day.</li> </ul>	Significant Impacts No traffic impact at this time.
	(408) 655-5928		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
15	Watermain Replacement Project along Continental Drive         The scope of work on Continental Drive between Tioga Drive and Monte Rosa Drive includes abandoning and filling existing 12-inch asbestos cement pipe (ACP) water mains and installing 2,170 linear feet of 12- inch high-density polyethylene (HDPE) water main, 33 residential services, 790 linear feet of 1-inch HDPE, 145 linear feet of 6-inch HDPE, and five fire hydrants. The scope includes restoration, asphalt pavement and other incidentals.         Owner: City of Menlo Park         City of Menlo Park Project Manager: Scott Jaw (650) 330-6694         City of Menlo Park Inspector: Mel Yambao (925) 980-7485         Contractor: Casey Construction Gerry McGrillen – Project Manager (650) 222-4455	<ul> <li>City is scheduled to continue review and monitor installed SDMH with perforated well and piping system diverting/intercepting encountered ground water at Monte Rosa and Continental Drive.</li> <li>Comcast/CableCom is scheduled to continuous relocation of telephone/fiber communication lines along Continental Drive (Tioga to Monte Rosa) per issued encroachment permit.</li> <li>Contractor is expected to continues asphalt and concrete restoration affected by Comcast/CableCom trenches.</li> <li>No work is allowed along City's ROW on Monday, November 1 to celebrate Veterans Day.</li> </ul>	Major traffic impact due to lane adjustment during 8AM – 5PM operation. Contractor shall provide traffic control approved by City.

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Intermountain Infrastructure Group-Menlo Park Infrastructure Fiber Project: Work entails the installation of, via directional boring method, telecommunications conduits along Sand Hill Rd. from the western City Limit into the City of Palo Alto.	Construction is substantially complete.	No Construction traffic delays are expected
16	Owner: Ryan de Long Sr. Project Manager Intermountain Infrastructure Group, LLC Phone: 213.949.1848 Ryan.delong@intermountainig.com City Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: René Morales (650) 330-6746 Contractor: Ghita Underground Engineering, Inc.		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
17	Watermain Replacement Project along O'Brien Drive The scope of work on O'Brien Drive between Willow Road and Hetch Hetchy includes abandoning existing pipe water mains and installing 12- inch C900 water main, and reconnection existing services (water services/fire lane/BFP/others) and fire hydrants. The scope includes restoration, asphalt pavement, striping and other incidentals.	<ul> <li>Contractor is scheduled to continue the installation of watermain and water services including testing, chlorination, flushing and temporary asphalt patching along and crossing O 'Brien Drive (Willow Road to SFPUC/Jobtrain).</li> <li>No work is allowed along City's ROW on Monday, November 11 to celebrate Veterans Day.</li> </ul>	Major traffic impact due to lane closure/adjustment during operation along O 'Brien Drive. Contractor shall provide traffic control and detour guide signs approved by City.
17	Owner: City of Menlo Park City of Menlo Park Project Manager: Eric Hinkley (650) 330-6749		
	City of Menlo Park Inspector: Mel Yambao (925) 980-7485 Contractor: Tarlton/Bay-Con Infrastructure Phil Mieszkowski (415) 760- 1441		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
18	2024 CITY WIDE SLURRY SEAL PROJECT The project includes installation of slurry seal across twenty-four (24) base bid and four (4) bid alternate streets. The scope of work generally includes slurry reconstruction at each project location. The work also includes, but is not limited to installation of asphalt dig-outs, crack sealing, sidewalk, valley gutter, curb and gutters, ADA curb ramp, speed tables, signing and striping, tree root repairs, and utility cover protection.	Slurry and repaving is substantially complete. The contractor will be striping this week. Impacted street corridors are listed below. • Valparaiso Ave. between El Camino and Elena Ave.	Please anticipate traffic impacts during this time. Traffic control will be provided during operations.
18	Owner: City of Menlo Park City of Menlo Park Project Manager: Michael Fu (650) 330-6706 City Engineering Inspector: Holani Vaka (650)330-6753 Contractor: VSS International, Inc. Michael Koenig (916)373-1500		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

<ul> <li>West Bay Sanitary District - Point Repair Project Phase II.</li> <li>The project includes removal and replacement of existing sever mains at various locations within the City. The scope of work generally includes open cut and pipe bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.</li> <li>Construction of the various sever mains are underway. Coordination with the City is required for mobilization for hould be expected a long burget bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.</li> <li>The following streets will have sever main replacement work. Schedules of each location is subject to change.</li> <li>Van Buren Road</li> <li>Nova Lane</li> <li>Robin Way</li> <li>Spruce Avenue</li> <li>Robin Way</li> <li>Spruce Avenue</li> <li>Houres Street</li> <li>Live Cark Avenue</li> <li>Bake Street</li> <li>Sche Avenue</li> <li>Blake Street</li> <li>Sheword Way</li> <li>Claremont Way</li> <li>Claremont Way</li> <li>Claremont Way</li> <li>Charactor:</li> <li>Worle Avenue</li> <li>Bake Street</li> <li>Sheword Way</li> <li>Claremont Way</li> <li>Claremont Way</li> <li>Charactor prior to the start of work.</li> </ul>	#	Project Description	Status	Significant Impacts
	19	Point Repair Project Phase IIThe project includes removal and replacement of existing sewer mains at various locations within the City. The scope of work generally includes open cut and pipe bursting excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.Owner: West Bay Sanitary District (WBSD)WBSD Inspector: George Sanchez (650) 477- 6425City of Menlo Park Project Manager: Jason Santos (650) 330-6715City Engineering Inspector: Wil Radford (650)330-6742Contractor: Casey Construction Inc.	<ul> <li>Lot is complete and parking lot is fully operational. Pavement restorative work schedule is in development and will be determined at later date.</li> <li>Construction of the various sewer mains are underway. Coordination with the City is required for mobilization from site to site. Notification of work will be provided by the Contractor prior to the start of work.</li> <li>The following streets will have sewer main replacement work: Schedules of each location is subject to change.</li> <li>Van Buren Road</li> <li>Nova Lane</li> <li>Robin Way</li> <li>Spruce Avenue</li> <li>Felton Drive</li> <li>Arden Drive</li> <li>Aiden Drive</li> <li>Alma Lane</li> <li>Mielke Drive</li> <li>El Camino Real</li> <li>Live Oak Avenue</li> <li>Blake Street</li> <li>Waverly Street</li> <li>Sherwood Way</li> <li>East Creek Drive</li> <li>Claremont Way</li> <li>Loma Prieta Lane</li> <li>Monte Rosa Drive</li> </ul>	Once pavement restorative work begins, traffic control should be expected along Laurel Street and limited availability in the City Parking Lot. Major/Minor traffic impacts due to lane closures during 8AM – 5PM operation within construction footprint during tie-in connection operation/activities. Contractor shall provide traffic control approved by City. Traffic disturbances

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	California Water Service – Live Oak Avenue, Roble Avenue, and Lee Drive The project includes removal and replacement of the existing water main, water service devices, and fire hydrants along Live Oak Avenue, Roble Avenue, and Lee Drive. The scope of work generally includes open cut excavation methods, backfill of the open cut trenches, followed by pavement and concrete restorative work.	<ul> <li>Construction of the water mains are underway along Live Oak Avenue and Roble Avenue.</li> <li>Pavement restorative work for Live Oak Avenue is underway. Work on Live Oak is anticipated to continue through 10/29.</li> </ul>	Major/Minor traffic impacts due to lane closure during 8AM – 5PM operation around El Camino Real, University Drive, Live Oak Avenue, and Roble Avenue during tie-in connection operation/activities. Contractor shall provide traffic control approved by City.
20	Owner: California Water Service Cal Water Service Project Manager Erik Martin (650) 854-5454 City of Menlo Park Project Manager: Jason Santos (650) 330-6715 City Engineering Inspector: Wil Radford (650)330-6742 Contractor: West Valley Construction John Healy (408)371-5510		

The construction news update provides summarized weekly news on ongoing construction activities. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire District, Post Office, SamTrans, etc. so they can anticipate potential impacts and respond accordingly.

#	Project Description	Status	Significant Impacts
	Citywide Re-Roofing On-Call Services The project includes removal and replacement of the existing roof for specified buildings along city hall	• Re-roofing of the Menlo Park Main Library will begin on November 4th and should take 5 weeks to complete. The library will remain open and accessible to the public at this time. For addition information, please check the City website <u>here</u> .	Minor traffic impacts expected during this operation due to vehicles removing the old roof and delivering new materials.
21	Owner: City of Menlo Park City of Menlo Park Project Manager: Mitchell Supan (650) 330-6756 City Engineering Inspector: Menlo Park Building Department Contractor: San Francisco Roofing Services Inc.		